

State of West Virginia
Department of Environmental Protection - Office of Oil and Gas
Well Operator's Report of Well Work

API 47-103-03070 County Wetzel District Grant
Quad Big Run Pad Name Mary Miller GRT WZ Field/Pool Name _____
Farm name MA Miller Well Number Mary Miller GRT WZ 1H
Operator (as registered with the OOG) Ascent Resources - Marcellus, LLC
Address 3501 NW 301 63rd, Suite 600 City Oklahoma City State OK Zip 73116

As Drilled location NAD 83/UTM Attach an as-drilled plat, profile view, and deviation survey
Top hole Northing 4385105.41 Easting 533267.48
Landing Point of Curve Northing 4384929 Easting 533173
Bottom Hole Northing 4386582.49 Easting 530855.15

Elevation (ft) 1290 1364' GL Type of Well New Existing Type of Report Interim Final
Permit Type Deviated Horizontal Horizontal 6A Vertical Depth Type Deep Shallow
Type of Operation Convert Deepen Drill Plug Back Redrilling Rework Stimulate
Well Type Brine Disposal CBM Gas Oil Secondary Recovery Solution Mining Storage Other _____
Type of Completion Single Multiple Fluids Produced Brine Gas NGL Oil Other _____
Drilled with Cable Rotary

Drilling Media Surface hole Air Mud Fresh Water Intermediate hole Air Mud Fresh Water Brine
Production hole Air Mud Fresh Water Brine

Mud Type(s) and Additive(s)
SORM

Date permit issued 3/02/2015 Date drilling commenced 3/16/2015 Date drilling ceased 4/1/2015
Date completion activities began 7/02/2015 Date completion activities ceased 10/27/2015
Verbal plugging (Y/N) N Date permission granted _____ Granted by Office of Oil & Gas

Received
Office of Oil & Gas
NOV 20 2015

Please note: Operator is required to submit a plugging application within 5 days of verbal permission to plug

Freshwater depth(s) ft ~540' Open mine(s) (Y/N) depths N
Salt water depth(s) ft 2175' Void(s) encountered (Y/N) depths N
Coal depth(s) ft ~1265' Cavern(s) encountered (Y/N) depths N
Is coal being mined in area (Y/N) N

Reviewed by:
DAH

API 47- 103 - 03070 Farm name MA Miller Well number Mary Miller GRT WZ 1H

CASING STRINGS	Hole Size	Casing Size	Depth	New or Used	Grade wt/ft	Basket Depth(s)	Did cement circulate (Y/ N) * Provide details below*
Conductor	26"	20"	95'	New	K-55		Y
Surface	17-1/2"	13-3/8"	1326'	New	J-55		Y
Coal							
Intermediate 1	12-1/4"	9-5/8"	3474'	New	J-55		Y
Intermediate 2							
Intermediate 3							
Production	8-3/4"	5-1/2"	17137'	New	P-110		Y
Tubing							
Packer type and depth set							

Comment Details _____

CEMENT DATA	Class/Type of Cement	Number of Sacks	Slurry wt (ppg)	Yield (ft ³ /sks)	Volume (ft ³)	Cement Top (MD)	WOC (hrs)
Conductor	Class A	190	15.6	1.2			
Surface	Class A	1210	15.6	1.2		0	
Coal							
Intermediate 1	50-50 Class H-POZ	1150	Lead 13.5, Tail 15.3	Lead 1.51, Tail 1.26		0	
Intermediate 2							
Intermediate 3							
Production	50-50 Class H-POZ	4117	Lead 14.5, Tail 15.2	Lead 1.22, Tail 1.08		0	
Tubing							

Drillers TD (ft) 17176' Loggers TD (ft) _____
 Deepest formation penetrated Marcellus Plug back to (ft) _____
 Plug back procedure _____

Kick off depth (ft) 6827.2'

Check all wireline logs run caliper density deviated/directional induction
 neutron resistivity gamma ray temperature sonic

Well cored Yes No Conventional Sidewall Were cuttings collected Yes No

DESCRIBE THE CENTRALIZER PLACEMENT USED FOR EACH CASING STRING There were 10 centralizer placed in the surface casing string, 25 in the intermediate and 158 in the production.

WAS WELL COMPLETED AS SHOT HOLE Yes No DETAILS _____

Received
Office of Oil & Gas

WAS WELL COMPLETED OPEN HOLE? Yes No DETAILS _____

NOV 20 2015

WERE TRACERS USED Yes No TYPE OF TRACER(S) USED _____

Perforations

Manu Miller GRT WZ 1H

Stage #	Date	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Entered Shot Total	Com
62	8/5/2015	7,696.0	7,697.0	6.0	6	Stage 62
62	8/5/2015	7,726.0	7,727.0	6.0	6	Stage 62
62	8/5/2015	7,756.0	7,757.0	6.0	6	Stage 62
62	8/5/2015	7,786.0	7,787.0	6.0	6	Stage 62
62	8/5/2015	7,816.0	7,817.0	6.0	6	Stage 62
61	8/5/2015	7,846.0	7,847.0	6.0	6	Stage 61
61	8/5/2015	7,876.0	7,877.0	6.0	6	Stage 61
61	8/5/2015	7,906.0	7,907.0	6.0	6	Stage 61
61	8/5/2015	7,936.0	7,937.0	6.0	6	Stage 61
61	8/5/2015	7,966.0	7,967.0	6.0	6	Stage 61
60	8/5/2015	7,996.0	7,997.0	6.0	6	Stage 60
60	8/5/2015	8,026.0	8,027.0	6.0	6	Stage 60
60	8/5/2015	8,056.0	8,057.0	6.0	6	Stage 60
60	8/5/2015	8,086.0	8,087.0	6.0	6	Stage 60
60	8/5/2015	8,116.0	8,117.0	6.0	6	Stage 60
59	8/4/2015	8,146.0	8,147.0	6.0	6	Stage 59
59	8/4/2015	8,176.0	8,177.0	6.0	6	Stage 59
59	8/4/2015	8,206.0	8,207.0	6.0	6	Stage 59
59	8/4/2015	8,236.0	8,237.0	6.0	6	Stage 59
59	8/4/2015	8,266.0	8,267.0	6.0	6	Stage 59
58	8/4/2015	8,296.0	8,297.0	6.0	6	Stage 58
58	8/4/2015	8,326.0	8,327.0	6.0	6	Stage 58
58	8/4/2015	8,356.0	8,357.0	6.0	6	Stage 58
58	8/4/2015	8,386.0	8,387.0	6.0	6	Stage 58
58	8/4/2015	8,416.0	8,417.0	6.0	6	Stage 58
57	8/3/2015	8,446.0	8,447.0	6.0	6	Stage 57
57	8/3/2015	8,476.0	8,477.0	6.0	6	Stage 57
57	8/3/2015	8,506.0	8,507.0	6.0	6	Stage 57
57	8/3/2015	8,536.0	8,537.0	6.0	6	Stage 57
57	8/3/2015	8,566.0	8,567.0	6.0	6	Stage 57
56	8/3/2015	8,596.0	8,597.0	6.0	6	Stage 56
56	8/3/2015	8,626.0	8,627.0	6.0	6	Stage 56
56	8/3/2015	8,656.0	8,657.0	6.0	6	Stage 56
56	8/3/2015	8,686.0	8,687.0	6.0	6	Stage 56
56	8/3/2015	8,716.0	8,717.0	6.0	6	Stage 56
55	8/3/2015	8,746.0	8,747.0	6.0	6	Stage 55
55	8/3/2015	8,776.0	8,777.0	6.0	6	Stage 55
55	8/3/2015	8,806.0	8,806.0	6.0	6	Stage 55
55	8/3/2015	8,836.0	8,837.0	6.0	6	Stage 55
55	8/3/2015	8,866.0	8,867.0	6.0	6	Stage 55
54	7/31/2015	8,896.0	8,897.0	6.0	6	Stage 54
54	7/31/2015	8,926.0	8,926.0	6.0	6	Stage 54
54	7/31/2015	8,956.0	8,957.0	6.0	6	Stage 54
54	7/31/2015	8,986.0	8,987.0	6.0	6	Stage 54
54	7/31/2015	9,016.0	9,017.0	6.0	6	Stage 54
53	7/31/2015	9,046.0	9,047.0	6.0	6	Stage 53
53	7/31/2015	9,076.0	9,077.0	6.0	6	Stage 53
53	7/31/2015	9,106.0	9,107.0	6.0	6	Stage 53
53	7/31/2015	9,136.0	9,137.0	6.0	6	Stage 53
53	7/31/2015	9,166.0	9,167.0	6.0	6	Stage 53
52	7/30/2015	9,196.0	9,197.0	6.0	6	Stage 52
52	7/30/2015	9,226.0	9,227.0	6.0	6	Stage 52
52	7/30/2015	9,256.0	9,257.0	6.0	6	Stage 52
52	7/30/2015	9,286.0	9,287.0	6.0	6	Stage 52
52	7/30/2015	9,316.0	9,317.0	6.0	6	Stage 52
51	7/30/2015	9,346.0	9,347.0	6.0	6	Stage 51
51	7/30/2015	9,376.0	9,377.0	6.0	6	Stage 51
51	7/30/2015	9,406.0	9,407.0	6.0	6	Stage 51
51	7/30/2015	9,436.0	9,437.0	6.0	6	Stage 51
51	7/30/2015	9,466.0	9,467.0	6.0	6	Stage 51
50	7/30/2015	9,496.0	9,497.0	6.0	6	Stage 50
50	7/30/2015	9,526.0	9,527.0	6.0	6	Stage 50
50	7/30/2015	9,556.0	9,557.0	6.0	6	Stage 50

Perforations

Stage #	Date	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Entered Shot Total	Com
50	7/30/2015	9,586.0	9,587.0	6.0	6	Stage 50
50	7/30/2015	9,616.0	9,617.0	6.0	6	Stage 50
49	7/29/2015	9,646.0	9,647.0	6.0	6	Stage 49
49	7/29/2015	9,676.0	9,677.0	6.0	6	Stage 49
49	7/29/2015	9,706.0	9,707.0	6.0	6	Stage 49
49	7/29/2015	9,736.0	9,737.0	6.0	6	Stage 49
49	7/29/2015	9,766.0	9,767.0	6.0	6	Stage 49
48	7/29/2015	9,796.0	9,797.0	6.0	6	Stage 48
48	7/29/2015	9,826.0	9,827.0	6.0	6	Stage 48
48	7/29/2015	9,856.0	9,857.0	6.0	6	Stage 48
48	7/29/2015	9,886.0	9,887.0	6.0	6	Stage 48
48	7/29/2015	9,916.0	9,917.0	6.0	6	Stage 48
47	7/29/2015	9,946.0	9,947.0	6.0	6	Stage 47
47	7/29/2015	9,976.0	9,977.0	6.0	6	Stage 47
47	7/29/2015	10,006.0	10,007.0	6.0	6	Stage 47
47	7/29/2015	10,036.0	10,037.0	6.0	6	Stage 47
47	7/29/2015	10,066.0	10,067.0	6.0	6	Stage 47
46	7/28/2015	10,096.0	10,097.0	6.0	6	Stage 46
46	7/28/2015	10,126.0	10,127.0	6.0	6	Stage 46
46	7/28/2015	10,156.0	10,157.0	6.0	6	Stage 46
46	7/28/2015	10,186.0	10,187.0	6.0	6	Stage 46
46	7/28/2015	10,216.0	10,217.0	6.0	6	Stage 46
45	7/28/2015	10,246.0	10,247.0	6.0	6	Stage 45
45	7/28/2015	10,276.0	10,277.0	6.0	6	Stage 45
45	7/28/2015	10,306.0	10,307.0	6.0	6	Stage 45
45	7/28/2015	10,336.0	10,337.0	6.0	6	Stage 45
45	7/28/2015	10,366.0	10,367.0	6.0	6	Stage 45
44	7/28/2015	10,396.0	10,397.0	6.0	6	Stage 44
44	7/28/2015	10,426.0	10,427.0	6.0	6	Stage 44
44	7/28/2015	10,456.0	10,457.0	6.0	6	Stage 44
44	7/28/2015	10,486.0	10,487.0	6.0	6	Stage 44
44	7/28/2015	10,516.0	10,517.0	6.0	6	Stage 44
43	7/27/2015	10,546.0	10,547.0	6.0	6	Stage 43
43	7/27/2015	10,576.0	10,577.0	6.0	6	Stage 43
43	7/27/2015	10,606.0	10,607.0	6.0	6	Stage 43
43	7/27/2015	10,636.0	10,637.0	6.0	6	Stage 43
43	7/27/2015	10,666.0	10,667.0	6.0	6	Stage 43
42	7/27/2015	10,696.0	10,697.0	6.0	6	Stage 42
42	7/27/2015	10,726.0	10,727.0	6.0	6	Stage 42
42	7/27/2015	10,756.0	10,757.0	6.0	6	Stage 42
42	7/27/2015	10,786.0	10,787.0	6.0	6	Stage 42
42	7/27/2015	10,816.0	10,817.0	6.0	6	Stage 42
41	7/26/2015	10,846.0	10,847.0	6.0	6	Stage 41
41	7/26/2015	10,876.0	10,877.0	6.0	6	Stage 41
41	7/26/2015	10,906.0	10,907.0	6.0	6	Stage 41
41	7/26/2015	10,936.0	10,937.0	6.0	6	Stage 41
41	7/26/2015	10,966.0	10,967.0	6.0	6	Stage 41
40	7/26/2015	10,996.0	10,997.0	6.0	6	Stage 40
40	7/26/2015	11,026.0	11,027.0	6.0	6	Stage 40
40	7/26/2015	11,056.0	11,057.0	6.0	6	Stage 40
40	7/26/2015	11,086.0	11,087.0	5.0	6	Stage 40
40	7/26/2015	11,116.0	11,117.0	5.0	6	Stage 40
39	7/26/2015	11,146.0	11,147.0	6.0	6	Stage 39
39	7/26/2015	11,176.0	11,177.0	6.0	6	Stage 39
39	7/26/2015	11,206.0	11,207.0	6.0	6	Stage 39
39	7/26/2015	11,236.0	11,237.0	6.0	6	Stage 39
39	7/26/2015	11,266.0	11,267.0	6.0	6	Stage 39
38	7/25/2015	11,296.0	11,297.0	6.0	6	Stage 38
38	7/25/2015	11,326.0	11,327.0	6.0	6	Stage 38
38	7/25/2015	11,356.0	11,357.0	6.0	6	Stage 38
38	7/25/2015	11,386.0	11,387.0	6.0	6	Stage 38
38	7/25/2015	11,416.0	11,417.0	6.0	6	Stage 38
37	7/25/2015	11,446.0	11,447.0	6.0	6	Stage 37

Perforations

Stage #	Date	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Entered Shot Total	Com
37	7/25/2015	11,476.0	11,477.0	6.0	6	Stage 37
37	7/25/2015	11,506.0	11,507.0	6.0	6	Stage 37
37	7/25/2015	11,536.0	11,537.0	6.0	6	Stage 37
37	7/25/2015	11,566.0	11,567.0	6.0	6	Stage 37
36	7/25/2015	11,596.0	11,597.0	6.0	6	Stage 36
36	7/25/2015	11,626.0	11,627.0	6.0	6	Stage 36
36	7/25/2015	11,656.0	11,657.0	6.0	6	Stage 36
36	7/25/2015	11,686.0	11,687.0	6.0	6	Stage 36
36	7/25/2015	11,716.0	11,717.0	6.0	6	Stage 36
35	7/24/2015	11,746.0	11,747.0	6.0	6	Stage 35
35	7/24/2015	11,776.0	11,777.0	6.0	6	Stage 35
35	7/24/2015	11,806.0	11,807.0	6.0	6	Stage 35
35	7/24/2015	11,836.0	11,837.0	6.0	6	Stage 35
35	7/24/2015	11,866.0	11,867.0	6.0	6	Stage 35
34	7/24/2015	11,896.0	11,896.0	6.0	6	Stage 34
34	7/24/2015	11,926.0	11,927.0	6.0	6	Stage 34
34	7/24/2015	11,956.0	11,957.0	6.0	6	Stage 34
34	7/24/2015	11,986.0	11,987.0	6.0	6	Stage 34
34	7/24/2015	12,016.0	12,017.0	6.0	6	Stage 34
33	7/24/2015	12,046.0	12,047.0	6.0	6	Stage 33
33	7/24/2015	12,076.0	12,077.0	6.0	6	Stage 33
33	7/24/2015	12,106.0	12,107.0	6.0	6	Stage 33
33	7/24/2015	12,136.0	12,137.0	6.0	6	Stage 33
33	7/24/2015	12,166.0	12,167.0	6.0	6	Stage 33
32	7/23/2015	12,196.0	12,197.0	6.0	6	Stage 32
32	7/23/2015	12,226.0	12,227.0	6.0	6	Stage 32
32	7/23/2015	12,256.0	12,257.0	6.0	6	Stage 32
32	7/23/2015	12,286.0	12,287.0	6.0	6	Stage 32
32	7/23/2015	12,316.0	12,317.0	6.0	6	Stage 32
31	7/23/2015	12,346.0	12,347.0	6.0	6	Stage 31
31	7/23/2015	12,376.0	12,377.0	6.0	6	Stage 31
31	7/23/2015	12,406.0	12,407.0	6.0	6	Stage 31
31	7/23/2015	12,436.0	12,437.0	6.0	6	Stage 31
31	7/23/2015	12,466.0	12,467.0	6.0	6	Stage 31
30	7/22/2015	12,496.0	12,497.0	6.0	6	Stage 30
30	7/22/2015	12,526.0	12,527.0	6.0	6	Stage 30
30	7/22/2015	12,556.0	12,557.0	6.0	6	Stage 30
30	7/22/2015	12,586.0	12,587.0	6.0	6	Stage 30
30	7/22/2015	12,616.0	12,617.0	6.0	6	Stage 30
29	7/22/2015	12,646.0	12,647.0	6.0	6	Stage 29
29	7/22/2015	12,676.0	12,677.0	6.0	6	Stage 29
29	7/22/2015	12,706.0	12,707.0	6.0	6	Stage 29
29	7/22/2015	12,736.0	12,737.0	6.0	6	Stage 29
29	7/22/2015	12,766.0	12,767.0	6.0	6	Stage 29
28	7/22/2015	12,796.0	12,797.0	6.0	6	Stage 28
28	7/22/2015	12,826.0	12,827.0	6.0	6	Stage 28
28	7/22/2015	12,856.0	12,857.0	6.0	6	Stage 28
28	7/22/2015	12,886.0	12,887.0	6.0	6	Stage 28
28	7/22/2015	12,916.0	12,917.0	6.0	6	Stage 28
27	7/21/2015	12,946.0	12,947.0	6.0	6	Stage 27
27	7/21/2015	12,976.0	12,977.0	6.0	6	Stage 27
27	7/21/2015	13,006.0	13,007.0	6.0	6	Stage 27
27	7/21/2015	13,036.0	13,037.0	6.0	6	Stage 27
27	7/21/2015	13,066.0	13,067.0	6.0	6	Stage 27
26	7/21/2015	13,096.0	13,097.0	6.0	6	Stage 26
26	7/21/2015	13,126.0	13,127.0	6.0	6	Stage 26
26	7/21/2015	13,156.0	13,157.0	6.0	6	Stage 26
26	7/21/2015	13,186.0	13,187.0	6.0	6	Stage 26
26	7/21/2015	13,216.0	13,217.0	6.0	6	Stage 26
25	7/21/2015	13,246.0	13,247.0	6.0	6	Stage 25
25	7/21/2015	13,276.0	13,276.0	6.0	6	Stage 25
25	7/21/2015	13,306.0	13,307.0	6.0	6	Stage 25
25	7/21/2015	13,336.0	13,337.0	6.0	6	Stage 25

Perforations

Stage #	Date	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Entered Shot Total	Com
25	7/21/2015	13,366.0	13,367.0	6.0	6	Stage 25
24	7/20/2015	13,396.0	13,397.0	6.0	6	Stage 24
24	7/20/2015	13,426.0	13,427.0	6.0	6	Stage 24
24	7/20/2015	13,456.0	13,457.0	6.0	6	Stage 24
24	7/20/2015	13,486.0	13,487.0	6.0	6	Stage 24
24	7/20/2015	13,516.0	13,517.0	6.0	6	Stage 24
23	7/19/2015	13,546.0	13,547.0	6.0	6	Stage 23
23	7/19/2015	13,576.0	13,577.0	6.0	6	Stage 23
23	7/19/2015	13,606.0	13,607.0	6.0	6	Stage 23
23	7/19/2015	13,636.0	13,637.0	6.0	6	Stage 23
23	7/19/2015	13,666.0	13,667.0	6.0	6	Stage 23
22	7/19/2015	13,696.0	13,697.0	6.0	6	Stage 22
22	7/19/2015	13,726.0	13,727.0	6.0	6	Stage 22
22	7/19/2015	13,756.0	13,757.0	6.0	6	Stage 22
22	7/19/2015	13,786.0	13,787.0	6.0	6	Stage 22
22	7/19/2015	13,816.0	13,817.0	6.0	6	Stage 22
21	7/16/2015	13,846.0	13,847.0	6.0	6	Stage 21
21	7/16/2015	13,876.0	13,877.0	6.0	6	Stage 21
21	7/16/2015	13,906.0	13,907.0	6.0	6	Stage 21
21	7/16/2015	13,936.0	13,937.0	6.0	6	Stage 21
21	7/16/2015	13,966.0	13,967.0	6.0	6	Stage 21
20	7/16/2015	13,996.0	13,997.0	6.0	6	Stage 20
20	7/16/2015	14,032.0	14,033.0	6.0	6	Stage 20
20	7/16/2015	14,069.0	14,070.0	6.0	6	Stage 20
20	7/16/2015	14,106.0	14,107.0	6.0	6	Stage 20
19	7/15/2015	14,145.0	14,146.0	6.0	6	Stage 19
19	7/15/2015	14,182.0	14,183.0	6.0	6	Stage 19
19	7/15/2015	14,219.0	14,220.0	6.0	6	Stage 19
19	7/15/2015	14,256.0	14,257.0	6.0	6	Stage 19
18	7/15/2015	14,295.0	14,296.0	6.0	6	Stage 18
18	7/15/2015	14,332.0	14,333.0	6.0	6	Stage 18
18	7/15/2015	14,369.0	14,370.0	6.0	6	Stage 18
18	7/15/2015	14,406.0	14,407.0	6.0	6	Stage 18
17	7/15/2015	14,445.0	14,446.0	6.0	6	Stage 17
17	7/15/2015	14,482.0	14,483.0	6.0	6	Stage 17
17	7/15/2015	14,519.0	14,520.0	6.0	6	Stage 17
17	7/15/2015	14,556.0	14,557.0	6.0	6	Stage 17
16	7/14/2015	14,595.0	14,596.0	6.0	6	Stage 16
16	7/14/2015	14,632.0	14,633.0	6.0	6	Stage 16
16	7/14/2015	14,669.0	14,670.0	6.0	6	Stage 16
16	7/14/2015	14,706.0	14,707.0	6.0	6	Stage 16
15	7/14/2015	14,745.0	14,746.0	6.0	6	Stage 15
15	7/14/2015	14,782.0	14,783.0	6.0	6	Stage 15
15	7/14/2015	14,819.0	14,820.0	6.0	6	Stage 15
15	7/14/2015	14,856.0	14,857.0	6.0	6	Stage 15
14	7/14/2015	14,895.0	14,896.0	6.0	6	Stage 14
14	7/14/2015	14,932.0	14,933.0	6.0	6	Stage 14
14	7/14/2015	14,969.0	14,970.0	6.0	6	Stage 14
14	7/14/2015	15,006.0	15,007.0	6.0	6	Stage 14
13	7/13/2015	15,045.0	15,046.0	6.0	6	Stage 13
13	7/13/2015	15,082.0	15,083.0	6.0	6	Stage 13
13	7/13/2015	15,119.0	15,120.0	6.0	6	Stage 13
13	7/13/2015	15,156.0	15,157.0	6.0	6	Stage 13
12	7/13/2015	15,195.0	15,196.0	6.0	6	Stage 12
12	7/13/2015	15,232.0	15,233.0	6.0	6	Stage 12
12	7/13/2015	15,269.0	15,270.0	6.0	6	Stage 12
12	7/13/2015	15,306.0	15,307.0	6.0	6	Stage 12
11	7/13/2015	15,345.0	15,346.0	6.0	6	Stage 11
11	7/13/2015	15,382.0	15,383.0	6.0	6	Stage 11
11	7/13/2015	15,419.0	15,420.0	6.0	6	Stage 11
11	7/13/2015	15,456.0	15,457.0	6.0	6	Stage 11
10	7/12/2015	15,496.0	15,497.0	6.0	6	Stage 10
10	7/12/2015	15,526.0	15,527.0	6.0	6	Stage 10

Perforations

Stage #	Date	Top (ftKB)	Btm (ftKB)	Shot Dens (shots/ft)	Entered Shot Total	Com
10	7/12/2015	15,556.0	15,557.0	6.0	6	Stage 10
10	7/12/2015	15,586.0	15,587.0	6.0	6	Stage 10
10	7/12/2015	15,616.0	15,617.0	6.0	6	Stage 10
9	7/12/2015	15,646.0	15,647.0	6.0	6	Stage 9
9	7/12/2015	15,676.0	15,677.0	6.0	6	Stage 9
9	7/12/2015	15,706.0	15,707.0	6.0	6	Stage 9
9	7/12/2015	15,736.0	15,737.0	6.0	6	Stage 9
9	7/12/2015	15,766.0	15,767.0	6.0	6	Stage 9
8	7/11/2015	15,796.0	15,797.0	6.0	6	Stage 8
8	7/11/2015	15,826.0	15,827.0	6.0	6	Stage 8
8	7/11/2015	15,856.0	15,857.0	6.0	6	Stage 8
8	7/11/2015	15,886.0	15,887.0	6.0	6	Stage 8
8	7/11/2015	15,916.0	15,917.0	6.0	6	Stage 8
7	7/11/2015	15,946.0	15,947.0	6.0	6	Stage 7
7	7/11/2015	15,976.0	15,977.0	6.0	6	Stage 7
7	7/11/2015	16,006.0	16,007.0	6.0	6	Stage 7
7	7/11/2015	16,036.0	16,037.0	6.0	6	Stage 7
7	7/11/2015	16,066.0	16,067.0	6.0	6	Stage 7
6	7/10/2015	16,096.0	16,097.0	6.0	6	Stage 6
6	7/10/2015	16,126.0	16,127.0	6.0	6	Stage 6
6	7/10/2015	16,156.0	16,157.0	6.0	6	Stage 6
6	7/10/2015	16,186.0	16,187.0	6.0	6	Stage 6
6	7/10/2015	16,216.0	16,217.0	6.0	6	Stage 6
5	7/10/2015	16,246.0	16,247.0	6.0	6	Stage 5
5	7/10/2015	16,276.0	16,277.0	6.0	6	Stage 5
5	7/10/2015	16,306.0	16,307.0	6.0	6	Stage 5
5	7/10/2015	16,336.0	16,337.0	6.0	6	Stage 5
5	7/10/2015	16,366.0	16,367.0	6.0	6	Stage 5
4	7/10/2015	16,396.0	16,397.0	6.0	6	Stage 4
4	7/10/2015	16,426.0	16,427.0	6.0	6	Stage 4
4	7/10/2015	16,456.0	16,457.0	6.0	6	Stage 4
4	7/10/2015	16,486.0	16,487.0	6.0	6	Stage 4
4	7/10/2015	16,516.0	16,517.0	6.0	6	Stage 4
3	7/9/2015	16,546.0	16,547.0	6.0	6	Stage 3
3	7/9/2015	16,576.0	16,577.0	6.0	6	Stage 3
3	7/9/2015	16,606.0	16,607.0	6.0	6	Stage 3
3	7/9/2015	16,636.0	16,637.0	6.0	6	Stage 3
3	7/9/2015	16,666.0	16,667.0	6.0	6	Stage 3
2	7/9/2015	16,696.0	16,697.0	6.0	6	Stage 2
2	7/9/2015	16,726.0	16,727.0	6.0	6	Stage 2
2	7/9/2015	16,756.0	16,757.0	6.0	6	Stage 2
2	7/9/2015	16,786.0	16,787.0	6.0	6	Stage 2
2	7/9/2015	16,816.0	16,817.0	6.0	6	Stage 2
1	7/5/2015	16,846.0	16,847.0	6.0	6	Stage 1
1	7/5/2015	16,876.0	16,877.0	6.0	6	Stage 1
1	7/5/2015	16,906.0	16,907.0	6.0	6	Stage 1
1	7/5/2015	16,936.0	16,937.0	6.0	6	Stage 1
1	7/5/2015	16,966.0	16,967.0	6.0	6	Stage 1

Well Name MARY MILLER GRT WZ 1H	API 47103030700000	Property Number 1470006	Well Status PRODUCTION	State WEST VIRGINIA	County WETZEL	Well Spud Date 3/16/2015	RR Date 4/1/2015	Comp Date
---------------------------------------	-----------------------	----------------------------	---------------------------	------------------------	------------------	-----------------------------	---------------------	-----------

Perforations

Stage #	Date	Top (TVD) (ftKB)	Btm (TVD) (ftKB)	Shots Plan	Current Status	Com
62	8/5/2015	7,464.2	7,464.4			Stage 62
62	8/5/2015	7,471.1	7,471.3			Stage 62
62	8/5/2015	7,476.0	7,476.1			Stage 62
62	8/5/2015	7,478.9	7,478.9			Stage 62
62	8/5/2015	7,480.3	7,480.4			Stage 62
61	8/5/2015	7,481.2	7,481.3			Stage 61
61	8/5/2015	7,481.5	7,481.5			Stage 61
61	8/5/2015	7,481.4	7,481.4			Stage 61
61	8/5/2015	7,481.4	7,481.4			Stage 61
61	8/5/2015	7,481.3	7,481.3			Stage 61
60	8/5/2015	7,481.4	7,481.4			Stage 60
60	8/5/2015	7,481.4	7,481.4			Stage 60
60	8/5/2015	7,481.5	7,481.5			Stage 60
60	8/5/2015	7,481.5	7,481.5			Stage 60
60	8/5/2015	7,481.5	7,481.5			Stage 60
60	8/5/2015	7,481.5	7,481.5			Stage 60
59	8/4/2015	7,481.5	7,481.5			Stage 59
59	8/4/2015	7,481.4	7,481.4			Stage 59
59	8/4/2015	7,481.3	7,481.2			Stage 59
59	8/4/2015	7,481.1	7,481.1			Stage 59
59	8/4/2015	7,481.0	7,481.0			Stage 59
58	8/4/2015	7,480.8	7,480.8			Stage 58
58	8/4/2015	7,480.7	7,480.7			Stage 58
58	8/4/2015	7,480.6	7,480.6			Stage 58
58	8/4/2015	7,480.4	7,480.4			Stage 58
58	8/4/2015	7,480.3	7,480.3			Stage 58
57	8/3/2015	7,480.3	7,480.3			Stage 57
57	8/3/2015	7,480.2	7,480.2			Stage 57
57	8/3/2015	7,480.0	7,480.0			Stage 57
57	8/3/2015	7,479.9	7,479.9			Stage 57
57	8/3/2015	7,479.6	7,479.6			Stage 57
56	8/3/2015	7,479.4	7,479.4			Stage 56
56	8/3/2015	7,479.2	7,479.2			Stage 56
56	8/3/2015	7,479.1	7,479.1			Stage 56
56	8/3/2015	7,478.9	7,478.9			Stage 56
56	8/3/2015	7,478.8	7,478.8			Stage 56
55	8/3/2015	7,478.6	7,478.6			Stage 55
55	8/3/2015	7,478.4	7,478.3			Stage 55
55	8/3/2015	7,478.0	7,478.0			Stage 55
55	8/3/2015	7,477.7	7,477.6			Stage 55
55	8/3/2015	7,477.4	7,477.4			Stage 55
54	7/31/2015	7,477.4	7,477.4			Stage 54
54	7/31/2015	7,477.6	7,477.6			Stage 54
54	7/31/2015	7,478.1	7,478.1			Stage 54
54	7/31/2015	7,478.5	7,478.6			Stage 54

NOV 20 2015
 Office of Oil & Gas
 Received

Perforations

Stage #	Date	Top (TVD) (ftKB)	Btm (TVD) (ftKB)	Shots Plan	Current Status	Com
54	7/31/2015	7,479.1	7,479.1			Stage 54
53	7/31/2015	7,479.6	7,479.6			Stage 53
53	7/31/2015	7,480.2	7,480.2			Stage 53
53	7/31/2015	7,480.8	7,480.8			Stage 53
53	7/31/2015	7,481.4	7,481.4			Stage 53
53	7/31/2015	7,482.1	7,482.1			Stage 53
52	7/30/2015	7,482.9	7,482.9			Stage 52
52	7/30/2015	7,483.7	7,483.7			Stage 52
52	7/30/2015	7,484.3	7,484.4			Stage 52
52	7/30/2015	7,484.8	7,484.8			Stage 52
52	7/30/2015	7,485.0	7,485.0			Stage 52
51	7/30/2015	7,485.0	7,485.0			Stage 51
51	7/30/2015	7,485.1	7,485.1			Stage 51
51	7/30/2015	7,485.1	7,485.1			Stage 51
51	7/30/2015	7,485.1	7,485.1			Stage 51
51	7/30/2015	7,485.1	7,485.1			Stage 51
50	7/30/2015	7,485.2	7,485.2			Stage 50
50	7/30/2015	7,485.3	7,485.3			Stage 50
50	7/30/2015	7,485.2	7,485.2			Stage 50
50	7/30/2015	7,484.9	7,484.9			Stage 50
50	7/30/2015	7,484.4	7,484.4			Stage 50
49	7/29/2015	7,484.0	7,484.0			Stage 49
49	7/29/2015	7,483.6	7,483.6			Stage 49
49	7/29/2015	7,483.2	7,483.2			Stage 49
49	7/29/2015	7,482.9	7,482.9			Stage 49
49	7/29/2015	7,482.6	7,482.6			Stage 49
48	7/29/2015	7,482.4	7,482.4			Stage 48
48	7/29/2015	7,482.6	7,482.6			Stage 48
48	7/29/2015	7,483.1	7,483.1			Stage 48
48	7/29/2015	7,484.0	7,484.0			Stage 48
48	7/29/2015	7,485.0	7,485.1			Stage 48
47	7/29/2015	7,486.0	7,486.0			Stage 47
47	7/29/2015	7,486.8	7,486.8			Stage 47
47	7/29/2015	7,487.6	7,487.6			Stage 47
47	7/29/2015	7,488.4	7,488.5			Stage 47
47	7/29/2015	7,489.3	7,489.3			Stage 47
46	7/28/2015	7,490.2	7,490.2			Stage 46
46	7/28/2015	7,491.1	7,491.1			Stage 46
46	7/28/2015	7,491.9	7,492.0			Stage 46
46	7/28/2015	7,492.8	7,492.8			Stage 46
46	7/28/2015	7,493.6	7,493.6			Stage 46
45	7/28/2015	7,494.4	7,494.4			Stage 45
45	7/28/2015	7,495.1	7,495.2			Stage 45
45	7/28/2015	7,495.9	7,495.9			Stage 45
45	7/28/2015	7,496.7	7,496.7			Stage 45
45	7/28/2015	7,497.4	7,497.5			Stage 45

Received
 Office of Oil & Gas
 NOV 20 2015

Perforations

Stage #	Date	Top (TVD) (ftKB)	Btm (TVD) (ftKB)	Shots Plan	Current Status	Com
44	7/28/2015	7,498.2	7,498.2			Stage 44
44	7/28/2015	7,499.0	7,499.0			Stage 44
44	7/28/2015	7,499.8	7,499.8			Stage 44
44	7/28/2015	7,500.5	7,500.5			Stage 44
44	7/28/2015	7,501.2	7,501.2			Stage 44
43	7/27/2015	7,501.7	7,501.7			Stage 43
43	7/27/2015	7,502.2	7,502.2			Stage 43
43	7/27/2015	7,502.6	7,502.6			Stage 43
43	7/27/2015	7,503.0	7,503.0			Stage 43
43	7/27/2015	7,503.3	7,503.3			Stage 43
42	7/27/2015	7,503.5	7,503.5			Stage 42
42	7/27/2015	7,503.8	7,503.8			Stage 42
42	7/27/2015	7,504.0	7,504.0			Stage 42
42	7/27/2015	7,504.2	7,504.2			Stage 42
42	7/27/2015	7,504.5	7,504.5			Stage 42
41	7/26/2015	7,504.7	7,504.7			Stage 41
41	7/26/2015	7,505.0	7,505.0			Stage 41
41	7/26/2015	7,505.3	7,505.3			Stage 41
41	7/26/2015	7,505.6	7,505.6			Stage 41
41	7/26/2015	7,505.9	7,505.9			Stage 41
40	7/26/2015	7,506.1	7,506.1			Stage 40
40	7/26/2015	7,506.4	7,506.4			Stage 40
40	7/26/2015	7,506.4	7,506.4			Stage 40
40	7/26/2015	7,506.3	7,506.3			Stage 40
40	7/26/2015	7,506.0	7,506.0			Stage 40
39	7/26/2015	7,505.6	7,505.6			Stage 39
39	7/26/2015	7,505.2	7,505.1			Stage 39
39	7/26/2015	7,504.7	7,504.7			Stage 39
39	7/26/2015	7,504.2	7,504.2			Stage 39
39	7/26/2015	7,503.7	7,503.7			Stage 39
38	7/25/2015	7,503.2	7,503.2			Stage 38
38	7/25/2015	7,502.6	7,502.6			Stage 38
38	7/25/2015	7,502.1	7,502.1			Stage 38
38	7/25/2015	7,501.5	7,501.5			Stage 38
38	7/25/2015	7,501.0	7,501.0			Stage 38
37	7/25/2015	7,500.5	7,500.5			Stage 37
37	7/25/2015	7,500.1	7,500.1			Stage 37
37	7/25/2015	7,499.6	7,499.6			Stage 37
37	7/25/2015	7,499.3	7,499.3			Stage 37
37	7/25/2015	7,499.2	7,499.2			Stage 37
36	7/25/2015	7,499.2	7,499.2			Stage 36
36	7/25/2015	7,499.1	7,499.1			Stage 36
36	7/25/2015	7,499.1	7,499.1			Stage 36
36	7/25/2015	7,498.9	7,498.9			Stage 36
36	7/25/2015	7,498.8	7,498.8			Stage 36
35	7/24/2015	7,498.7	7,498.7			Stage 35

Received
 Office of Oil & Gas
 NOV 20 2015

Perforations

Stage #	Date	Top (TVD) (ftKB)	Btm (TVD) (ftKB)	Shots Plan	Current Status	Com
35	7/24/2015	7,498.7	7,498.8			Stage 35
35	7/24/2015	7,498.8	7,498.8			Stage 35
35	7/24/2015	7,498.9	7,498.9			Stage 35
35	7/24/2015	7,499.1	7,499.1			Stage 35
34	7/24/2015	7,499.3	7,499.3			Stage 34
34	7/24/2015	7,499.6	7,499.6			Stage 34
34	7/24/2015	7,500.1	7,500.1			Stage 34
34	7/24/2015	7,500.6	7,500.7			Stage 34
34	7/24/2015	7,501.2	7,501.2			Stage 34
33	7/24/2015	7,501.8	7,501.8			Stage 33
33	7/24/2015	7,502.4	7,502.4			Stage 33
33	7/24/2015	7,503.0	7,503.0			Stage 33
33	7/24/2015	7,503.6	7,503.6			Stage 33
33	7/24/2015	7,504.3	7,504.3			Stage 33
32	7/23/2015	7,504.9	7,504.9			Stage 32
32	7/23/2015	7,505.5	7,505.5			Stage 32
32	7/23/2015	7,506.1	7,506.2			Stage 32
32	7/23/2015	7,506.7	7,506.7			Stage 32
32	7/23/2015	7,507.0	7,507.0			Stage 32
31	7/23/2015	7,507.1	7,507.1			Stage 31
31	7/23/2015	7,507.1	7,507.1			Stage 31
31	7/23/2015	7,507.2	7,507.2			Stage 31
31	7/23/2015	7,507.2	7,507.2			Stage 31
31	7/23/2015	7,507.2	7,507.2			Stage 31
30	7/22/2015	7,507.3	7,507.3			Stage 30
30	7/22/2015	7,507.3	7,507.3			Stage 30
30	7/22/2015	7,507.4	7,507.4			Stage 30
30	7/22/2015	7,507.5	7,507.5			Stage 30
30	7/22/2015	7,507.5	7,507.5			Stage 30
29	7/22/2015	7,507.5	7,507.5			Stage 29
29	7/22/2015	7,507.4	7,507.4			Stage 29
29	7/22/2015	7,507.1	7,507.1			Stage 29
29	7/22/2015	7,506.7	7,506.7			Stage 29
29	7/22/2015	7,506.2	7,506.2			Stage 29
28	7/22/2015	7,505.8	7,505.7			Stage 28
28	7/22/2015	7,505.3	7,505.3			Stage 28
28	7/22/2015	7,504.9	7,504.9			Stage 28
28	7/22/2015	7,504.8	7,504.7			Stage 28
28	7/22/2015	7,504.8	7,504.8			Stage 28
27	7/21/2015	7,504.9	7,504.9			Stage 27
27	7/21/2015	7,504.9	7,504.9			Stage 27
27	7/21/2015	7,504.9	7,504.9			Stage 27
27	7/21/2015	7,504.7	7,504.7			Stage 27
27	7/21/2015	7,504.5	7,504.5			Stage 27
26	7/21/2015	7,504.2	7,504.2			Stage 26
26	7/21/2015	7,503.9	7,503.9			Stage 26

Received
 Office of Oil & Gas
 NOV 20 2015

Perforations

Stage #	Date	Top (TVD) (ftKB)	Btm (TVD) (ftKB)	Shots Plan	Current Status	Com
26	7/21/2015	7,503.5	7,503.5			Stage 26
26	7/21/2015	7,503.0	7,503.0			Stage 26
26	7/21/2015	7,502.5	7,502.5			Stage 26
25	7/21/2015	7,502.0	7,502.0			Stage 25
25	7/21/2015	7,501.5	7,501.5			Stage 25
25	7/21/2015	7,501.0	7,501.0			Stage 25
25	7/21/2015	7,500.5	7,500.4			Stage 25
25	7/21/2015	7,499.9	7,499.9			Stage 25
24	7/20/2015	7,499.4	7,499.4			Stage 24
24	7/20/2015	7,499.0	7,499.0			Stage 24
24	7/20/2015	7,498.7	7,498.7			Stage 24
24	7/20/2015	7,498.7	7,498.7			Stage 24
24	7/20/2015	7,498.7	7,498.7			Stage 24
23	7/19/2015	7,498.7	7,498.7			Stage 23
23	7/19/2015	7,498.7	7,498.7			Stage 23
23	7/19/2015	7,498.7	7,498.7			Stage 23
23	7/19/2015	7,498.7	7,498.7			Stage 23
23	7/19/2015	7,498.6	7,498.6			Stage 23
22	7/19/2015	7,498.6	7,498.6			Stage 22
22	7/19/2015	7,498.6	7,498.6			Stage 22
22	7/19/2015	7,498.6	7,498.6			Stage 22
22	7/19/2015	7,498.7	7,498.7			Stage 22
22	7/19/2015	7,498.7	7,498.7			Stage 22
21	7/16/2015	7,498.7	7,498.7			Stage 21
21	7/16/2015	7,498.7	7,498.7			Stage 21
21	7/16/2015	7,498.8	7,498.8			Stage 21
21	7/16/2015	7,498.8	7,498.8			Stage 21
21	7/16/2015	7,498.9	7,498.9			Stage 21
20	7/16/2015	7,498.9	7,498.9			Stage 20
20	7/16/2015	7,498.9	7,498.9			Stage 20
20	7/16/2015	7,498.9	7,498.9			Stage 20
20	7/16/2015	7,498.9	7,498.9			Stage 20
19	7/15/2015	7,498.9	7,498.9			Stage 19
19	7/15/2015	7,498.9	7,498.9			Stage 19
19	7/15/2015	7,499.1	7,499.1			Stage 19
19	7/15/2015	7,499.3	7,499.3			Stage 19
18	7/15/2015	7,499.7	7,499.7			Stage 18
18	7/15/2015	7,500.0	7,500.0			Stage 18
18	7/15/2015	7,500.4	7,500.4			Stage 18
18	7/15/2015	7,500.7	7,500.7			Stage 18
17	7/15/2015	7,501.1	7,501.1			Stage 17
17	7/15/2015	7,501.4	7,501.4			Stage 17
17	7/15/2015	7,501.7	7,501.7			Stage 17
17	7/15/2015	7,502.1	7,502.1			Stage 17
16	7/14/2015	7,502.4	7,502.4			Stage 16
16	7/14/2015	7,502.7	7,502.7			Stage 16

Received
 Office of Oil & Gas
 NOV 20 2015

Perforations

Stage #	Date	Top (TVD) (ftKB)	Btm (TVD) (ftKB)	Shots Plan	Current Status	Com
16	7/14/2015	7,503.0	7,503.0			Stage 16
16	7/14/2015	7,503.3	7,503.3			Stage 16
15	7/14/2015	7,503.6	7,503.6			Stage 15
15	7/14/2015	7,503.9	7,504.0			Stage 15
15	7/14/2015	7,504.3	7,504.3			Stage 15
15	7/14/2015	7,504.7	7,504.7			Stage 15
14	7/14/2015	7,504.9	7,504.9			Stage 14
14	7/14/2015	7,505.0	7,505.0			Stage 14
14	7/14/2015	7,505.0	7,505.0			Stage 14
14	7/14/2015	7,505.0	7,505.0			Stage 14
13	7/13/2015	7,505.0	7,505.0			Stage 13
13	7/13/2015	7,505.0	7,505.0			Stage 13
13	7/13/2015	7,505.0	7,505.0			Stage 13
13	7/13/2015	7,505.1	7,505.1			Stage 13
12	7/13/2015	7,505.1	7,505.1			Stage 12
12	7/13/2015	7,505.2	7,505.2			Stage 12
12	7/13/2015	7,505.3	7,505.3			Stage 12
12	7/13/2015	7,505.4	7,505.4			Stage 12
11	7/13/2015	7,505.6	7,505.6			Stage 11
11	7/13/2015	7,505.6	7,505.6			Stage 11
11	7/13/2015	7,505.7	7,505.7			Stage 11
11	7/13/2015	7,505.7	7,505.7			Stage 11
10	7/12/2015	7,505.7	7,505.7			Stage 10
10	7/12/2015	7,505.7	7,505.7			Stage 10
10	7/12/2015	7,505.7	7,505.7			Stage 10
10	7/12/2015	7,505.7	7,505.7			Stage 10
9	7/12/2015	7,505.7	7,505.7			Stage 9
9	7/12/2015	7,505.7	7,505.7			Stage 9
9	7/12/2015	7,505.7	7,505.7			Stage 9
9	7/12/2015	7,505.6	7,505.6			Stage 9
9	7/12/2015	7,505.4	7,505.4			Stage 9
8	7/11/2015	7,505.2	7,505.2			Stage 8
8	7/11/2015	7,504.9	7,504.9			Stage 8
8	7/11/2015	7,504.7	7,504.7			Stage 8
8	7/11/2015	7,504.5	7,504.5			Stage 8
8	7/11/2015	7,504.3	7,504.3			Stage 8
7	7/11/2015	7,504.1	7,504.1			Stage 7
7	7/11/2015	7,503.9	7,503.9			Stage 7
7	7/11/2015	7,503.7	7,503.7			Stage 7
7	7/11/2015	7,503.5	7,503.5			Stage 7
7	7/11/2015	7,503.2	7,503.2			Stage 7
6	7/10/2015	7,503.1	7,503.1			Stage 6
6	7/10/2015	7,503.0	7,503.0			Stage 6
6	7/10/2015	7,502.9	7,502.9			Stage 6
6	7/10/2015	7,503.0	7,503.0			Stage 6

Received
 Office of Oil & Gas
 NOV 20 2015

Perforations

Stage #	Date	Top (TVD) (ftKB)	Btm (TVD) (ftKB)	Shots Plan	Current Status	Com
6	7/10/2015	7,503.2	7,503.2			Stage 6
5	7/10/2015	7,503.5	7,503.5			Stage 5
5	7/10/2015	7,503.8	7,503.8			Stage 5
5	7/10/2015	7,504.1	7,504.1			Stage 5
5	7/10/2015	7,504.4	7,504.4			Stage 5
5	7/10/2015	7,504.8	7,504.8			Stage 5
4	7/10/2015	7,505.1	7,505.1			Stage 4
4	7/10/2015	7,505.4	7,505.4			Stage 4
4	7/10/2015	7,505.6	7,505.6			Stage 4
4	7/10/2015	7,505.8	7,505.8			Stage 4
4	7/10/2015	7,506.0	7,506.0			Stage 4
3	7/9/2015	7,506.0	7,506.0			Stage 3
3	7/9/2015	7,506.1	7,506.1			Stage 3
3	7/9/2015	7,506.1	7,506.1			Stage 3
3	7/9/2015	7,506.2	7,506.2			Stage 3
3	7/9/2015	7,506.3	7,506.3			Stage 3
2	7/9/2015	7,506.5	7,506.5			Stage 2
2	7/9/2015	7,506.7	7,506.7			Stage 2
2	7/9/2015	7,507.0	7,507.0			Stage 2
2	7/9/2015	7,507.3	7,507.3			Stage 2
2	7/9/2015	7,507.6	7,507.6			Stage 2
1	7/5/2015	7,508.0	7,508.0			Stage 1
1	7/5/2015	7,508.3	7,508.3			Stage 1
1	7/5/2015	7,508.6	7,508.6			Stage 1
1	7/5/2015	7,508.8	7,508.9			Stage 1
1	7/5/2015	7,509.0	7,509.0			Stage 1

Received
Office of Oil & Gas
 NOV 20 2015

Well Name MARY MILLER GRT WZ 1H	API 47103030700000	Property Number 1470006	Well Status PRODUCTION	State WEST VIRGINIA	County WETZEL	Well Spud Date 3/16/2015	RR Date 4/1/2015	Comp Date
---------------------------------------	-----------------------	----------------------------	---------------------------	------------------------	------------------	-----------------------------	---------------------	-----------

Well Treatment Summary

Stage #	Start Date	Slurry Rate Avg (bbl/min)	P Treat Avg (psi)	P Breakdown (psi)	ISIP (psi)	Prop Placed (lb)	Vol Slurry Total (bbl)
1	7/9/2015	75	8,213.0	6,768.0	4,484.0	230,000	0.00
2	7/9/2015	74	8,556.0	6,740.0	4,402.0	230,000	0.00
3	7/10/2015	78	8,675.0	7,985.0	4,306.0	230,000	0.00
4	7/10/2015	75	8,619.0	6,404.0	4,292.0	230,000	0.00
5	7/10/2015	70	8,763.0	6,516.0	0.0	129,500	0.00
6	7/11/2015	67	8,421.0	6,605.0	6,360.0	230,000	0.00
7	7/11/2015	70	8,998.0	6,238.0	4,391.0	230,000	0.00
8	7/12/2015	71	8,799.0	6,812.0	4,347.0	230,000	0.00
9	7/12/2015	68	8,561.0	6,431.0	3,976.0	230,000	0.00
10	7/13/2015	78	8,564.0	6,815.0	4,459.0	230,000	0.00
10	7/13/2015	78	8,564.0	6,815.0	4,459.0	230,000	0.00
11	7/13/2015	63	9,204.0	6,406.0	4,762.0	129,500	0.00
12	7/13/2015	70	8,859.0	6,362.0	4,719.0	184,000	0.00
13	7/14/2015	70	9,008.0	6,400.0	5,456.0	184,000	0.00
14	7/14/2015	54	9,096.0	6,767.0	6,630.0	66,000	0.00
15	7/14/2015	70	8,885.0	6,352.0	4,230.0	184,000	0.00
16	7/15/2015	66	8,922.0	6,959.0	4,878.0	142,200	0.00
17	7/15/2015	71	8,412.0	6,876.0	4,567.0	184,000	0.00
18	7/15/2015	70	8,327.0	6,582.0	4,466.0	184,000	0.00
19	7/16/2015	70	8,601.0	6,543.0	4,578.0	184,000	0.00
20	7/16/2015	70	8,580.0	6,648.0	4,501.0	184,000	0.00
21	7/19/2015	75	8,738.0	6,668.0	4,468.0	230,000	0.00
22	7/19/2015	72	8,450.0	6,479.0	4,359.0	230,000	0.00
22	7/19/2015	72	8,450.0	6,479.0	4,359.0	230,000	0.00
23	7/20/2015	75	8,460.0	6,778.0	9,578.0	98,000	0.00
24	7/21/2015	77	8,340.0	6,205.0	4,988.0	230,000	0.00
25	7/21/2015	76	8,454.0	6,680.0	4,942.0	230,000	0.00
26	7/21/2015	78	8,129.0	6,519.0	4,446.0	230,000	0.00
27	7/22/2015	77	8,239.0	6,748.0	4,939.0	230,000	0.00
28	7/22/2015	75	8,482.0	7,019.0	4,626.0	230,000	0.00
29	7/22/2015	72	8,378.0	7,034.0	4,430.0	230,000	0.00
30	7/23/2015	72	8,541.0	6,977.0	4,758.0	230,000	0.00
31	7/23/2015	76	8,056.0	6,538.0	4,774.0	230,000	0.00
32	7/24/2015	77	8,322.0	7,040.0	5,368.0	230,000	0.00
33	7/24/2015	75	8,867.0	6,568.0	4,608.0	181,400	0.00
34	7/24/2015	74	8,305.0	6,424.0	4,586.0	230,000	0.00
35	7/25/2015	80	8,220.0	6,773.0	4,411.0	230,000	0.00
36	7/25/2015	76	8,392.0	6,406.0	5,471.0	136,800	0.00
37	7/25/2015	70	8,253.0	5,932.0	4,136.0	230,000	0.00
38	7/26/2015	79	8,235.0	6,005.0	4,298.0	230,000	0.00
39	7/26/2015	78	7,879.0	6,110.0	4,342.0	230,000	0.00
40	7/26/2015	70	7,682.0	6,727.0	4,185.0	230,000	0.00
41	7/27/2015	77	8,139.0	5,932.0	4,410.0	230,000	0.00
42	7/27/2015	76	8,031.0	6,924.0	4,686.0	230,000	0.00

Received
 Office of Oil & Gas
 NOV 20 2015

Well Treatment Summary

Stage #	Start Date	Slurry Rate Avg (bbl/min)	P Treat Avg (psi)	P Breakdown (psi)	ISIP (psi)	Prop Placed (lb)	Vol Slurry Total (bbl)
43	7/27/2015	74	8,411.0	5,900.0	0.0	66,900	0.00
44	7/28/2015	76	7,777.0	6,163.0	4,974.0	230,000	0.00
45	7/28/2015	78	7,778.0	6,693.0	4,496.0	230,000	0.00
46	7/29/2015	78	8,921.0	6,061.0	4,411.0	230,000	0.00
47	7/29/2015	69	8,280.0	6,580.0	4,356.0	230,000	0.00
48	7/29/2015	75	8,267.0	6,838.0	4,350.0	230,000	0.00
49	7/30/2015	79	7,669.0	5,999.0	4,812.0	230,000	0.00
50	7/30/2015	80	7,714.0	6,583.0	4,486.0	230,000	0.00
50	7/30/2015	80	7,714.0	6,583.0	4,486.0	230,000	0.00
51	7/30/2015	75	8,064.0	6,652.0	4,381.0	230,000	0.00
52	7/31/2015	76	8,156.0	6,457.0	4,455.0	230,000	0.00
53	7/31/2015	77	7,932.0	6,424.0	4,699.0	230,000	0.00
54	8/3/2015	80	7,798.0	6,839.0	4,531.0	230,000	0.00
55	8/3/2015	79	7,741.0	6,644.0	4,574.0	230,000	0.00
56	8/3/2015	80	7,677.0	7,045.0	4,445.0	230,000	0.00
57	8/4/2015	77	8,086.0	6,508.0	4,224.0	230,000	0.00
58	8/4/2015	81	7,819.0	6,251.0	4,484.0	230,000	0.00
59	8/4/2015	77	8,074.0	6,651.0	0.0	148,900	0.00
60	8/5/2015	81	7,461.0	6,338.0	4,502.0	230,000	0.00
61	8/5/2015	77	7,531.0	6,974.0	4,334.0	230,000	0.00
61	8/5/2015	77	7,531.0	6,974.0	4,334.0	230,000	0.00
62	8/6/2015	80	7,563.0	6,627.0	4,637.0	230,000	0.00

Received
Office of Oil & Gas
NOV 20 2015

Hydraulic Fracturing Fluid Product Component Information Disclosure

Job Start Date:	7/9/2015
Job End Date:	8/6/2015
State:	West Virginia
County:	Wetzel
API Number:	47-103-03070-00-00
Operator Name:	Ascent Resources - Marcellus, LLC
Well Name and Number:	Mary Miller GRT WZ 1H
Longitude:	-80.61380000
Latitude:	39.61490000
Datum:	NAD27
Federal/Tribal Well:	NO
True Vertical Depth:	7,494
Total Base Water Volume (gal):	11,619,132
Total Base Non Water Volume:	0



Received
 Office of Oil & Gas
 NOV 20 2015

Hydraulic Fracturing Fluid Composition:

Trade Name	Supplier	Purpose	Ingredients	Chemical Abstract Service Number (CAS #)	Maximum Ingredient Concentration in Additive (% by mass)**	Maximum Ingredient Concentration in HF Fluid (% by mass)**	Comments
Water	Company 1	Carrier/Base Fluid	Water	7732-18-5	100.00000	86.69865	None
Sand (Proppant)	PSC	Proppant	Silica Substrate	14808-60-7	100.00000	11.67801	None
Hydrochloric Acid (15%)	Producers Service Corp	Acidizing	Hydrochloric Acid	7647-01-0	10.00000	0.14850	None
FRA 408	Producers Service Corp	Friction Reducer	Petroleum Distillates	64742-47-8	40.00000	0.03007	None
			Polyacrylamide salt	Proprietary	30.00000	0.02255	None
			Ethoxylate Alcohol	Proprietary	5.00000	0.00376	None
			Ammonium Chloride	12125-02-9	5.00000	0.00376	None
			Sodium Chloride	7647-14-5	5.00000	0.00376	None
			Tall oil	Proprietary	2.00000	0.00150	None
			Proprietary Ingredient	Proprietary	1.00000	0.00075	None
PRO GEL 4.0L	Producers Service Corp	Gelling Agent	Distillates (Petroleum), hydrotreated light	64742-47-8	65.00000	0.02436	None
			Guar Gum	9000-30-0	50.00000	0.01874	None

			Nonionic Surfactant	60828-78-6	5.00000	0.00187	None
			Nonionic Surfactant	60828-78-6	5.00000	0.00187	None
			Nonylphenol, Ethoxylate	9016-45-9	5.00000	0.00187	None
PRO SCALE CLEAR 112	Producers Service Corp	Scale Inhibitor					
			Polymer	Proprietary	50.00000	0.00608	None
			ethylene glycol	107-21-1	40.00000	0.00487	None
PRO SCALE CLEAR 112	Producers Service Corp	Scale Inhibitor					
			Polymer	Proprietary	50.00000	0.00608	None
			ethylene glycol	107-21-1	40.00000	0.00487	None
BIO CLEAR 2000	Producers Service Corp	Biocide					
			Polyether	25322-68-3	48.00000	0.00578	None
			2,2-dibromo-3-nitrilopropionamide	10222-01-2	20.00000	0.00241	None
			Proprietary Ingredient	Proprietary	2.00000	0.00024	None
			Proprietary Ingredient	Proprietary	1.00000	0.00012	None
PROHIB II	Producers Service Corp	Inhibitor					
			Dimethylcocoamine, bis (chloroethyl) ether, diquatary ammonium salt	68607-28-3	40.00000	0.00054	None
			Methyl Alcohol	67-56-1	20.00000	0.00027	None
			Ethylene Glycol	107-21-1	20.00000	0.00027	None
			2-Butoxyethanol	111-76-2	20.00000	0.00027	None
			Nonyl Phenol Ethoxylate, Branched	127087-87-0	15.00000	0.00020	None
			Propargyl Alcohol	107-19-7	15.00000	0.00020	None
			Coco alkylidimethylamines	61788-93-0	2.50000	0.00003	None
PRO BREAKER 4	Producers Service Corp	Breaker					
			Sucrose	57-50-1	40.00000	0.00004	None
			Ethylene Glycol	107-21-1	40.00000	0.00004	None
			Proprietary Ingredient	Proprietary	1.00000	0.00000	None
			Polyether Polyol	9003-11-6	1.00000	0.00000	None
			Proprietary Ingredient	Proprietary	1.00000	0.00000	None
			Sodium Bicarbonate	144-55-8	1.00000	0.00000	None
			Hexamethylenetetramine	100-97-0	1.00000	0.00000	None
			Proprietary Ingredient	Proprietary	1.00000	0.00000	None

Ingredients shown above are subject to 29 CFR 1910.1200(i) and appear on Material Safety Data Sheets (MSDS). Ingredients shown below are Non-MSDS.

* Total Water Volume sources may include fresh water, produced water, and/or recycled water

** Information is based on the maximum potential for concentration and thus the total may be over 100%

Note: For Field Development Products (products that begin with FDP), MSDS level only information has been provided.

Ingredient information for chemicals subject to 29 CFR 1910.1200(i) and Appendix D are obtained from suppliers Material Safety Data Sheets (MSDS)

Received
 Office of Oil & Gas
 NOV 20 2015

	PROPERTY OWNER	ACRES	LEASE NUMBER	PARCEL ID
A.	DANIEL & DELLANN R. BOGGESS	0.610	107605-00 thru 107605-01	1-18-18.4
B.	PEARL L. YOHO	0.390	107605-00 thru 107605-01	1-18-18.6
C.	DAVID C. & JOELLEN L. MARLOW	1.270	107605-00 thru 107605-01	1-18-18.2
D.	HG ENERGY LLC.	20.48	107605-00 thru 107605-01	1-18-17
E.	THOMAS D. MCBEE	3.750	99357-00 & 107734-00	1-18-03
F.	GARY BAKER	24.00	107734-00	1-18-33

W #1	N 80°10'35" W	1,549'
W #2	S 80°48'48" W	2,015'
W #3	N 45°58'06" E	1,736'
W #4	N 40°47'16" E	1,878'
W #5	N 31°43'05" E	1,790'
#1	N 39°50'49" E	1,912'


WELL (BOTTOM)
 MARY MILLER 1H
 WV-N (NAD 83)
 N: 438555.11
 E: 1647285.36
 UTM (NAD 83)
 N: 4386582.49
 E: 530855.15

WELL (BOTTOM)
 MARY MILLER 1H
 WV-N (NAD 83)
 N: 438555.11
 E: 1647285.36
 UTM (NAD 83)
 N: 4386582.49
 E: 530855.15

WELL (SURFACE)
 MARY MILLER 1H
 WV-N (NAD 83)
 N: 408075.96
 E: 1655120.37
 UTM (NAD 83)
 N: 4385105.41
 E: 533267.48

WELL (SURFACE)
 MARY MILLER 1H
 WV-N (NAD 83)
 N: 408075.96
 E: 1655120.37
 UTM (NAD 83)
 N: 4385105.41
 E: 533267.48

NO DWELLINGS FOUND
 WITHIN 650' OF THE
 CENTER OF THE WELL PAD
 NO WATER WELLS FOUND
 WITHIN 250' OF THE
 CENTER OF WELL PAD



REFERENCE NOTES
 Boundaries as shown taken from deeds, tax maps and field locations. A full boundary survey is not expressed nor implied. All bearings are based on true north. Ownership taken from public records Wetzel County, West Virginia NOVEMBER 2014
 State Plane Coordinates & NAD 83 Lat/Long by differential submeter mapping grade GPS
 Drafted by EAJL

TOP HOLE (UTM NAD 83)	N) 4385105.3
	E) 533267.5
BOTTOM HOLE (UTM NAD 83)	N) 4386579.8
	E) 530853.3

FILE #: AE001
 DRAWING #: 2454
 SCALE: PLAT - 1" = 1400'
 TICK MARK - 1" = 2000'
 MINIMUM DEGREE OF ACCURACY: 1/200
 PROVEN SOURCE OF ELEVATION: SUBMETER MAPPING GRADE GPS

I, THE UNDERSIGNED, HEREBY CERTIFY THAT THIS PLAT IS CORRECT TO THE BEST OF MY KNOWLEDGE AND BELIEF AND SHOWS ALL THE INFORMATION REQUIRED BY LAW AND THE REGULATIONS ISSUED AND PRESCRIBED BY THE DEPARTMENT OF ENVIRONMENTAL PROTECTION.

Signed: *[Signature]*
 L.L.S. #2124 : Ernest J. Benchek III



(+) DENOTES LOCATION OF WELL ON UNITED STATES TOPOGRAPHIC MAPS WVDEP
 OFFICE OF OIL & GAS
 601 57TH STREET
 CHARLESTON, WV 25304
 Well Type: Oil Waste Diposal Production Deep
 Gas Liquid Injection Storage Shallow
 WATERSHED: FISHING CREEK
 COUNTY/DISTRICT: WETZEL / CENTER
 SURFACE OWNER: DALE K. DULANEY
 OIL & GAS ROYALTY OWNER: PATSY C. FISH, ARTHUR R. & JOAN E. MILLER, CONNIE S. WHITE, KEITH R. MOORE
 LEASE NUMBERS: _____
 DRILL CONVERT DRILL DEEPER REDRILL FRACTURE OR STIMULATE
 PLUG OFF FORMATION PERFORATE NEW FORMATION PLUG & ABANDON
 CLEAN OUT & REPLUG OTHER CHANGE (SPECIFY): _____
 TARGET FORMATION: MARCELLUS
 WELL OPERATOR: Ascent Resources—Marcellus LLC.
 ADDRESS: 3501 NW 63rd Street
 CITY: Oklahoma City STATE: OK ZIP CODE: 73116
 DATE: NOVEMBER 18, 2015
 OPERATOR'S WELL #: MARY MILLER GRT WZ 1H AS-DRILLED
 API WELL #: 47 103
 STATE COUNTY PERMIT
 ASBUILT ELEVATION: 1,364'
 QUADRANGLE: BIG RUN, WV
 ACREAGE: 156.90 +/-
 ACREAGE: 583.43 +/-
 ESTIMATED DEPTH: TVD: 7,509.30' TMD: 17,176'
 DESIGNATED AGENT: Eric B. Gillespie
 ADDRESS: 103 Taryn Lane
 CITY: Cross Lanes STATE: WV ZIP CODE: 25313

Received
 Office of Oil & Gas
 NOV 20 2015