

1700 MacCorkle Ave SE P.O. Box 1273 Charleston, WV 25325

January 5, 2017

WV DEP – Office of Oil and Gas 601 57<sup>th</sup> Street SE Charleston, WV 25304

Enclosed for submittal are forms WR-38 (Affidavit of Plugging and Filling Well) and WR-34 (Discharge Monitoring Report) for Columbia's Rockport storage well 7253 (API 107-00281). Also attached is a "post plugging" wellbore diagram and a copy of the cement bond log.

If questions arise, feel free to contact me.

Regards,

Jim Amos

Senior Well Services Engineer Columbia Gas Transmission, LLC

james amos@transcanada.com

off: 304-373-2412 cell: 304-483-0073

Office of Oil and Gas

FEB 0 9 2017

WV Department of Environmental Protection

### STATE OF WEST VIRGINIA DEPARTMENT OF ENVIRONMENTAL PROTECTION OFFICE OF OIL AND GAS

#### AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE IN TRIPLICATE, one copy mailed to the Department, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

Farm name:	Province, P	. E. etal	Оре	erator Wel	No.: 72	53				
I OCATION:	Flevation: 100	)1.5 ft (305.3 i	m) Oı	uadrangle:	Rockp	ort,	WV			
200/111011.	District: Stee			ounty:	Wood					
		Feet					30	Soo		
								Sec.		
	Longitude: 01	0 Feet	. West of O	Deg.	<u> </u>	Min.		Sec.		
Well Type: 0	OIL GA	S X (storage)								
Company	Columbia Gas T	ransmission, LLC	Coal Opera	tor not op	erated					
	1700 MacCorkle		or Owner	-						_
	Charleston, WV	25325-1273	-							_
				ator						_
Agent	Paul Amick		or Owner							_
Permit Issu	ed Date 9	/30/2016	-							_
			AFFI	DAVIT						
STATE OF W	ZEST VIRGINIA,	ss:								
James Amos		and Steven Si	mmone			<i>c</i>			to to de	
ACCOUNTS ASSESS OF THE PARTY OF	nov are experience	ed in the work of		VIOLEN				orn according		
		in the work of p								
the 29		mber , 20 <u>16</u>								
						LV				
TYPE	FRON		0		MOVED		-	LEFT	o di montani	_
cement	surface				ne			16", 8-5/8", and		_
cement	16'	12			ne		+	8-5/8" and 3- 13-3/8", 8-5/8", a		_
cement	885'	96			ne ne		-	8-5/8" and 3	50 3 W	-
cement	965'	123			ne			10-3/4", 8-5/8", a		
cement	1235'	210			ne			8-5/8" and 3		
cement	2100'	216	62'	no	ne PF(	SEL	VED	8-5/8", 7", and	3-1/2"	
		monument (offset	marker made of	7" stool on	ties of	OII	and C	as		
		e 29 day of D				_ an	d that the	e work of plug plugging data on	gging and t second page.	illing
said well was	completed on the	day 01 _		, 20 <u>_10</u> .	FEB	1112	Réfert to p	ost P&A wellbore g steel cap (w/ A	diagram.	1
And further	deponents saith	not.	m E Cu	n			1 4 - 111	- A F II		20" 6-1-11 01
		( XI	-10		WV De	ep#	r <b>ተ የዓየሮ ተባ</b> ቸ 7" OD stee	n top of well csg a in Offset above g of pipe with the fol	rade marker r llowing inform	nade out of ation affixed:
		- Ju	4	Jul-	7-25			T MARKER FOR PL		API 107-00281
Sworn and	subscribe before	e me this 15+	day of February	Ruan	201	٠   ,	79.0	FT S 60.64 deg survey plat and G	E	nerial.
oworn and		_	V 100 TO 10	1	- 7		110	11/25		1
My commission	on expires:	5-7-2017	7 _	164	AT,	H	//=	<u> </u>	$\checkmark$	Į
				2/1	Notary Put	blic	(			Tako:
Affidavit rovio	wed by the Office	of Oil and Gas:	1/00	14			Title:	2-2-	17	
Allidavit levie	wed by the Office	or Oil and Gas.	June				_ nue.			<del>04</del> /14/2017


### WV Department of Environmental Protection

**LEB 0 8** 7014

## Office of Oil and Gas



3-1/5"	əuou	(OT) '1£18	.2113	sindeb \ bilos
Z/1-€	enon	'T112	.9867	cement
"S\1-£ bns "7	əuou	.986₽	4288,	cement
"S\1-6 bns "T	əuou	4288,	4282.	mechanical bridge plug
"Z\1-£ bns "\7	əuou	<b>4282.</b>	.2667	cement
"S\f-& bns "\	эпол	.2667	'T9TS	leg %8
"Z\1-£ bns "T	əuou	'797S	2162'	cement
T=3J	PIPE REMOVED	OT	FROM	39YT



TD 5131'

3-1/2" tbg @ 5131' – anchor on bottom (total of 703 bags of cement "poured" down 3-1/2" x 8-5/8" annulus in 6 trips to well)

04/14/2017

Date	Hours	s G	as Lost (mcf)	Rig Contractor
10/31/201	16 2		Staked LOD.	
1/29/201	16		MI and spotted fresh water tank, flowback tank and a rolloff. Filled fresh water tank.	Ellison Dozer & Backhoe
12/5/2016	3		SICP: 340 psig. Removed 4" companion flange on side valve, hooked up a flowline and blew well down to 0 psig. Removed 4" top companion flange, installed a 4" 2M x 4" 5M DSA and shut well in.	CSI
12/6/2016	3		SICP: 220 psig. Blew well down thru 3/4" choke to 0 psig. Loaded wellbore with 43 bbls of 9.5 ppg, 4.7 sec visc polymer mud and shut in for night.	Stricklin Dozer & Trucking
12/7/2016	3		SICP: 100 psig. Blew well down thru 3/4" choke. Topped well off with 1.5 bbls of mud and fluid level stayed at surface. Shut well in. MI and spotted BALS truck.	Stricklin Dozer & Trucking
2/8/2016	3		SICP: 0 psig. RU BALS and ran a cement bond log from TD to surface.	Baker Atlas Logging Service
2/9/2016	3		MI CSI rig and spotted on location. Stricklin topped off fresh water tank.	CSI
2/12/201	16		CSI MIRU auxiliary rig equipment and spotted pipe tub and BOPs.	CSI
2/13/201	16		SICP: 20 psig. Blew well down and loaded hole with 8.5 bbls fresh water. Pressure tested wellhead and BOP stack at 300 low/800 high psig. RIH with cable tools and tagged TD @ 5112'. POOH with tools and rigged up to run pipe.	CSI
12/14/201	16		SICP: 20 psio Blew well down and found fluid level at surface. Observed well for 30 mins to verify status, then made up mule shoe and RIH on 12 tubing work string to 3307'. Installed and closed tubing valve, pipe rams and side ports and shut down for the night.	CSI
12/15/201	16		high psig. RIH with cable tools and tagged TD @ 5112'. POOH with tools and rigged up to run pipe.  SICP: 20 psig. Blew well down and found fluid level at surface. Observed well for 30 mins to verify status, then made up mule shoe and RIH on 11/2" tubing work string to 3307'. Installed and closed tubing valve, pipe rams and side ports and shut down for the night.  SICP: 15 psig. Blew well down and found fluid at surface. Picked up 1-1/2" tubing from tub and continued to RIH. Tagged TD at 5120'  MG and picked left to 5117' MG. Rigged up CSI pump and cement truck and pumped 5 bbls fresh water to establish circulation, followed by 35 street (6.3 bbls) of Type 1 cement (15.6 ppg). Displaced with 11.4 bbls of fresh water. Pulled 16 joints of tubing to 4585' and exerce Cyclifford 24 bbls to the waste tank. Circulated approx 0.75 bbl cement back to the tank. RD pump truck and pulled an additional 5 points up to 4416'. Installed and closed tubing valve, closed pipe rams and side ports and secured well for night.	CSI
12/16/201	16		SITR 25 psec Sipp: 0 psig. Frigid temps. Bled pressure off tubing and checked and found side valve from casing had ice plug in valve body. Filed area between needle valve and side valve with methanol and opened side valve to thaw it out. SICP: 0 psig after verifying freeze was removed. After clearing ice blockage in side valve, found pipe ram blocks had ice behind them and would not fully function open position. Worked remainder of day attempting to thaw and fully operate BOP open without success. Closed well back in and sout down for weekend due to landowner restrictions against weekend work.  SITP: 0 psig, SICP: 0 psig. Checked and verified pipe rams would fully function. RIH with tubing to check cement top. Tagged at	CSI
12/19/201	16		SITP: 0 psig, SICP: 0 psig. Checked and verified pipe rams would fully function. RIH with tubing to check cement top. Tagged at 4619' MG. POOH with 1-1/2" work string, filling hole as required. MIRU CSI wireline truck. Made up 2.75" OD (2.867" to 3.258" range) premium bridge plug and RIH with CCL, sinker bar, setting tool and bridge plug. Correlated to 12/8/16 Baker Atlas GR/CCL/CBL log. Tagged cement top at 4606', picked up and set plug at 4585'. Slacked off to verify plug set, then POOH with wireline tools. Verified that plug was off tools and RD CSI wireline truck. Closed in master valve, blind rams and side ports and secured well for night.	CSI
12/20/20	16	. =	SICP: 0 psig. PU 1-1/2" tubing from the tub, RIH with mule shoe on bottom and tagged cast iron bridge plug at 4585'. RU CSI pump truck and bulk cement truck, pumped a 5 bbl fresh water spacer followed by 6.5 bbls (31 sx) of Type 1 cement (15.6 ppg) and displaced down tubing with 9.5 bbls fresh water. Pulled and laid down 22 jts of tubing to set bottom of pipe at 3838' MG. Reverse-circulated 19 bbls fluid to waste tank, then pulled and laid an additional 23 jts tubing in tub to set bottom of pipe at 3071.50'. Installed and closed tubing valve, pipe rams and side ports and secured well for night. Stricklin hauled 120 bbls fresh water to location and installed (2) new butterfly valves on water tank.	CSI
12/21/20	16		SITP: 0 psig, SICP: 0 psig. Resumed POOH with 1-1/2" tubing work string, loading hole as required. RU CSI wireline truck, RIH with weight bar and found cement top at 3843'. POOH with weight bar, RIH with the perf strip (4 spf, 180 deg phasing, 0.49" dia holes, Owen charges, 12.56" penetration) and shot squeeze perfs 3830' to 3831'. POOH with wireline and verified shots fired. RD CSI wireline. RIH with mule shoe on 1-1/2" tubing work string to 3838'. Verified hole was full, then installed and closed tubing valve, pipe rams and side ports and secured well for night.	CSI
12/22/20	16		SITP: 0 psig, SICP: 0 psig. Well on slight vacuum. RU CSI pump and bulk cement trucks, pumped 5 bbs of fresh water and established circulation at 4 bbls. Pumped 35 sx (7.3 bbls) of Type 1 cement (15.6 ppg) and displaced with 7.3 bbls of fresh water. POOH with tubing to 3003' and reverse-circulated with 15 bbls fresh water. Pulled an additional 5 jts tubing and attempted to squeeze cement through perfs. Pumped 0.5 bbls of fresh water and well pressured up to 250 psig with no leakoff. Shut well in leaving 250 psig on the tubing. RD CSI pump and bulk cement truck and secured the well for the holiday weekend.	CSI


#### Rockport - 07253 Work Order: 47435 Daily Details Report


Date	Hours	Gas Lost (mcf)	Rig Contractor
12/27/20	016	SITP: 0 psig, SICP: 0 psig. RBIH with 1-1/2" tubing and found cement top @ 3797'. Rigged up cement truck, pumped 7 bbls of Type 1 cement (15.6 ppg) and displaced with 4.8 bbls fresh water. Pulled tubing to 2997' and spotted 1.7 bbls of 6% gel, then pulled tubing up to 2797', pumped 7.8 bbls of Type 1 cement (15.6 ppg) and displaced with 1.7 bbls fresh water. Pulled tubing up to 1897', pumped 7.8 bbls Type 1 cement (15.6 ppg) and displaced with 1.6 bbls fresh water. Pulled tubing up to 997', reverse-circulated with 25 bbls fresh water and pulled out of hole with tubing.	CSI
12/28/2	016	RIH with cable tools and tagged cement top @ 1128'. ND wellhead stack and demolished cellar around casings. Found that 3-1/2" and 7" casings were both cemented to surface. Covered hole and shut down for night.	CSI
12/29/20	016	SICP: 0 psig. Cemented 3-1/2" tubing to surface with 9.2 bbls Type 1 cement (15.6 ppg). RDMO service rig and all rig equipment.	CSI
12/30/20	016	Ellison MO flowback and fresh water tanks. MO BOP trailer and worked driveway. Stricklin welded ID plate on casing stub and set monument at edge of field for surveying.	Ellison Dozer & Backhoe

2

# RECEIVED Office of Oil and Gas FEB 0 9 2017 WV Department of Environmental Protection

Wednesday, January 04, 2017 Page 2 of 2





# <Z Offset Marker for Plugged Well 107-00281 Rockport - 07253 (API 107-0028<mark>1) ©</mark> 78.97 ft S 60.6417 deg E Rockport Well 7253 (107-00281) Offset Plugging Marker G<mark>o</mark>ogle earth