

049

70049

McClellan District, Doddridge County, W. Va.

By.....

A. & M. Drilling Co., Contractor.

Elevation.....

Drilling commenced March 15, 1918; completed April 22, 1918.

10" casing, 390' (pulled); 8 $\frac{1}{2}$ " 1320' (pulled); 5 $\frac{3}{8}$ " 2275'; 2" tubing, 2354' (2357'?) (latter figure in pencil).

4-22-18. Initial test, 30/10 water through 5" casing, equivalent to 1,629,000 cu. ft. per 24 hrs.

5-2-18. Tubed with 2" tubing; 2" x $\frac{5}{8}$ " anchor packer set 36' from bottom.Rock pressure, 5-1-18: $\frac{1}{2}$ min., 104 lbs.; 1 min., 114 lbs.; 2 min., 118 lbs.; 3 min., 121 lbs.; 4 min., 125 lbs.; 5 min., 125 lbs.; 12 hrs., 151 lbs.

7-1-18. Turned into line - Pittsburgh & W. Va. Gas Co.

Record in Eastern Petroleum Co. Well Record book of Clifton Oil & Gas Co.

	Top.	Bottom.
Native coal	372	- 374
Pittsburgh Coal	855	- 859
Big Dunkard Sand	1320	- 1342
Gas Sand	1520	- 1610
First Salt Sand	1685	- 1730
Second Salt Sand (water, 1820')	1815	- 1953
Maxton Sand	1990	- 2010
Little Lime	2142	- 2162
Pencil Cave	2162	- 2174
Big Lime	2174	- 2248
Big Injun Sand (show of water, 2252-2256') (water, 2260') (gas, 2343-2353') (re- duced hole to 6 $\frac{1}{2}$ " at 2268')	2248	-
Total depth		2357