

PEARCY-SPERRY NO. 1 WELL.

70191

Greenbrier District, Doddridge County, W. Va.

By.....
J. E. Trainer, Contractor.

Elevation.....

Drilling commenced Nov. 20, 1913; completed Jan. 29, 1914.
10" casing, 650' (pulled); 8 1/2", 1260' (pulled); 6 1/2", 2010' (1620'
pulled); 5", 2198'; 3" tubing, 2380' (pulled); 2" tubing, 2914'
(2303' left in well).

Packer at 60' from bottom. Perforated pipe on bottom.

Picked up in 1 hour to 820 lbs.

Showed about 8/10 Mercury in 5" casing. Gas froze up.

Drilled to Gordon Sand. Drilling completed June 28, 1914.

Tubed with 3" tubing, 2380'.

Well tested 12/10 Mercury through 5" when finished.

Top of perforated joint, 2357'. Bottom of packer, 2224'. Top of
packer, 2221'.

Minute pressure when drilled to Gordon Sand: 1/2 min., 160 lbs.;
1 min., 220 lbs.; 2 min., 300 lbs.; 3 min., 350 lbs.; 4 min.,
380 lbs.; 5 min., 395 lbs.; 6 min., 400 lbs.; 7 min., 408 lbs.;
8 min., 415 lbs.; 9 min., 420 lbs.; 10 min., 425 lbs.; 11 min.,
428 lbs.; 12 min., 320 lbs.; 13 min., 430 lbs.; 14 min., 435 lbs.;
15 min., 438 lbs.; 60 min., 470 lbs.

Tubed July 1919 with 2303' of 2" tubing. Hook wall packer set in
Big Lime.

Pearcy lease and the 4 wells sold May 20, 1926, to H. G. Sperry.

Record in Eastern Petroleum Co. Well Record book of Clifton Oil & Gas Co.

	Top.	Bottom.
Native coal	225	- 228
Hurry-up Sand	630	- 650
Pittsburgh Coal	800	- 803
Sand	830	- 870
Big Dunkard Sand	1255	- 1300
Gas Sand	1490	- 1540
First Salt Sand (water, 1610', 5 section bailers)//	1575	- 1650
Second Salt Sand	1684	- 1714
3rd Salt Sand	1750	- 1970
Little Lime	2135	- 2160
Pencil Cave	2160	- 2181
Big Lime	2181	- 2256
Big Injun Sand (gas, 2283'; 4 or 5' pay)	2256	- 2351
Break	2351	- 2361
Squaw Sand	2361	- 2402
Gantz Sand (gas at 2496')	2481	- 2500
Thirty-foot Sand	2600	- 2715
Gordon Stray Sand	2790	- 2805
Gordon Sand (gas, 2864)	2860	-
Fourth Sand	2896	- 2907
Total depth (first drilling)		2291
Total depth (second drilling)		2878
Total depth (third drilling)		2912