

Big Sandy District, Kanawha County, W. Va.
By United Fuel Gas Co.
On 25 acres.

Drilling commenced Oct. 7, 1907, and completed Nov. 15, 1907.

Contractors, Lockwood and Currie, Marietta, Ohio.

Drilling to cost \$1.40 per foot.

3" tubing. 3 x 6-5/8 packer, Dresser.

Elevation, 715'. (760' B. Kan.Co.Rept.)

Gauged, July, 1909, 2,792,000 cu. ft.

	Top.	Bottom.	Thickness.
Drift	0	- 16	16
Red rock Show of coal at	75		
Red rock	16 ft	- 115	99
Slate	115	- 360	245
Sand	360	- 470	110
Shells	470	- 510	40
Sand	510	- 600	90
Broken	600	- 710	110
Sand	710	- 750	40
Broken	750	- 925	175
Sand	925	- 1000	75
Slate	1000	- 1010	10
Salt Sand (show of gas at 1105')	1010	- 1408	398
Broken	1408	- 1430	22
Lime, blue	1430	- 1450	20
Maxton Sand	1450	- 1485	35
Little Lime	1485	- 1550	65
Pencil Cave	1550	- 1555	5
Big Lime (show of gas at 1670')	1555	- 1681	126
Big Injun Sand	1681	- 1725	44
Slate, to bottom	1725	- 1734	9

Big Sandy District, Kanawha County, W. Va.
 By United Fuel Gas Co.
 On 25 acres.

Drilling commenced Oct. 7, 1907, and completed Nov. 15, 1907.
 Contractors, Lockwood and Currie, Marietta, Ohio.

Drilling to cost \$1.40 per foot.
 3" tubing. 3 x 6-5/8 packer, Dresser.
 Elevation, 715'. (760' B. Kan.Co.Rept.)
 Gauged, July, 1909, 2,792,000 cu. ft.

	Top.	Bottom.	Thickness.
Drift	0	16	16
Red rock Show of coal at	75		
Red rock	16	115	99
Slate	115	360	245
Sand	360	470	110
Shells	470	510	40
Sand	510	600	90
Broken	600	710	110
Sand	710	750	40
Broken	750	925	175
Sand	925	1000	75
Slate	1000	1010	10
Salt Sand (show of gas at 1105')	1010	1408	398
Broken	1408	1430	22
Lime, blue	1430	1450	20
Maxton Sand	1450	1485	35
Little Lime	1485	1550	65
Pencil Cave	1550	1555	5
Big Lime (show of gas at 1670')	1555	1681	126
Big Injun Sand	1681	1725	44
Slate, to bottom	1725	1734	9