









15A

Hackers Creek District, Lewis County, W. Va.

Hope Natural Gas Co., 445 W. Main St., Clarksburg, W. Va.

On 180 acres, surface and mineral rights owned by Lura Bonnett,  
Route 2, Weston, W. Va.

Drilled prior to June 1, 1929.

Elevation, 1038' L.

6-5/8" casing, 1527'.

Coal was encountered at 172-175'.

Abandonment reported to Dept. of Mines Aug. 19, 1930.

	Top.	Bottom.
No record of formation overlying the coal seam.		
Native coal	172	175
Top of well below Pittsburgh Coal seam.		
Little Dunkard Sand	470	505
Big Dunkard Sand	517	590

6-5/8" casing set at 1527'.

10" casing was pulled at time drilling was completed (165').

8 1/2" casing was pulled at time well was completed (1007').

No oil or gas encountered above the point where 6-5/8" casing was set.

(RECORD INCOMPLETE)



7

See 157

AFFIDAVIT IN TRIPLICATE TO TIME AND MANNER OF  
PLUGGING AND FILLING WELL  
REQUIREMENTS BY SE. 11900, CHAPTER 26 ACTS 1923  
WEST VIRGINIA DEPARTMENT OF MINES  
OIL AND GAS SECTION

COAL OPERATOR ADDRESS COAL OPERATOR ADDRESS COAL OPERATOR ADDRESS	NAME OF WELL OPERATOR COMPLETE ADDRESS 19 WELL AND LOCATION District County Well No. Farm
--	--

AFFIDAVIT TO BE MADE IN TRIPLICATE AND SHOULD BE MAILED BY REGISTERED MAIL TO THE DEPARTMENT ONE COPY TO BE RETAINED BY THE WELL OPERATOR AND THE OTHER COPIES, AND EXTRA COPIES IF REQUIRED, TO BE MAILED TO EACH COAL OPERATOR ABOVE NAMED AT THEIR RESPECTIVE ADDRESSES.

**AFFIDAVIT**

STATE OF WEST VIRGINIA.

COUNTY OF Harrison

William H. Ellis

and William E. Wallace

being first duly sworn according to law depose and say that they are experienced in the work of plugging

and filling oil and gas wells and were employed by Hope Natural Gas Company, well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the

25th day of August, 1930, and that the well was plugged and filled in the following manner:

Manner in which sand was tugged: Clay to 2150- being 20' above 4th. sand, and set cement plug- at 2150- clay to 1860 being 20' above 30 ft. sand and set cement plug, Clay to 1716 being 20' above Grants sand, and set Cement Plug. Clay to 1637 and set Lead Plug at 1637. Clay to 1498- being 20' above Big Injun Sand and set cement plug. Clay to 1370 and set Cement Plug. Bridge 997- being 30' below Ind. salt sand Clay to 540 being in the Big Dunkard sand and set cement plug. clay to 450- being 20' above Little Dunkard sand and set cement plug. Bridge 208- being 30' below Coal Seam from 172-175, cemented to 152- being 40' above coal seam, clay to surface.

Manner in which coal was pigged: Cemented, from 30' below seam to 20 ft above seam.

Description of monument: Regular monument installed.

(THE ABOVE DESCRIPTIONS SHOULD BE IN DETAIL AND IN ACCORDANCE WITH THE PROVISIONS OF SECTION 11, OIL AND GAS ACT OF 1920.)  
and that the work of plugging and filling said well was completed on the 10th day of September

1930  
And further deponents say that

*ccy  
12-11-30*

*W. H. Ellis  
W. E. Wallace*