





See 90-A

South Penn Oil Co  
 Survey for abandonment of Well No. 1, R.B. Shouldis  
 Courthouse Dist. Lewis Co. W. Va. - Aug. 24, 1925.

PLUGGING AND FILLING WELL

REQUIRED BY SECTION 10, ARTICLE 4, CHAPTER 66 OF THE CODE

WEST VIRGINIA DEPARTMENT OF MINES  
OIL AND GAS DIVISION

(NO COAL)

COAL OPERATOR & OWNER

ADDRESS

COAL OPERATOR & OWNER

ADDRESS

COAL OPERATOR & OWNER

ADDRESS

SOUTH PENN OIL COMPANY

NAME OF WELL OPERATOR  
Chamber of Commerce Bldg.  
Pittsburgh, Pa.

COMPLETE ADDRESS

October 25, 19 35

WELL AND LOCATION

Court House District

Lewis County

Well No. 1

R. B. Shouldis Farm

THIS AFFIDAVIT TO BE MADE IN TRIPlicate, ORIGINAL TO BE MAILED BY REGISTERING MAIL TO THIS DEPARTMENT, ONE COPY TO BE RETURNED BY THE WELL OPERATOR AND THE THIRD COPY (AND 2 SETS COPIES IF REQUIRED) TO BE MAILED TO EACH COAL OPERATOR ABOVE NAMED AT THEIR RESPECTIVE ADDRESSES

AFFIDAVIT

STATE OF WEST VIRGINIA

COUNTY OF Harrison

J. F. Blask

being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by South Penn Oil Company, well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 16th day of September, 19 35, and that the well was plugged and filled in the following manner:

Manner in which same was plugged:

at depth 2460'. Filled with non-porous material to 2415', 20' above  
Stray Sand. Set wood plug 2415'-2412'. Set cement plug 2412'-2402',  
Pulled 6-5/8" casing, 1890'. Filled with non-porous  
material to 1782', - 220' above Big Injun Sand. Set wood plug 1782'-1759',  
Set cement plug 1759'-1749', - sealing Big Injun Sand. Set bridge at 1593', -  
from fourth Salt Sand. Set wood plug 1593'-1590'. Set cement plug  
1590'-1580'. Set bridge 996', - 20' above Salt Sand. Set wood plug  
996'-993'. Set cement plug 993' - 985'. Pulled 8-1/4" casing. Set  
bridge 605', - 20' above Little Dunkard Sand. Set wood plug 605'-602'.  
Set cement plug 602'-58'. Filled with non-porous material to surface.

Description of monument: Erected monument 2ft. cement cone 2 ft. above ground.

Work done in a workmanlike manner.

THE ABOVE DESCRIPTIONS MUST BE MADE IN ACCORDANCE WITH THE PROVISIONS OF SECTION 10, ARTICLE 4, CHAPTER 66 OF THE CODE

and that the work of plugging and filling said well was completed on the 16th day of October, 19 35.

And further deponents say not.

*J. F. Blask*