



Duval District, Lincoln County, W. Va.

By Holley Oil and Development Co.

Elevation, 835'.

On Right Fork of Turkey Creek.

Drilling commenced Aug. 3, 1905; completed, Aug. 26, 1905.

Cost per foot, \$1.00. Contractor, Chamberlin &amp; Co.

Drillers: J. H. Fuller and J. H. Vashinder.

10" casing, 23'; 6-5/8", 135'.

6-5/8" packer, set at 967'. 3" tubing, 967'

Rock pressure, 350 lbs.

Volume, 1,360,000 cu. ft.

	Top.	Bottom.	Thickness.
Conductor	0	- 23	23
Slate	23	- 45	22
Red rock	45	- 55	10
Slate and shells	55	- 135	80
Slate	135	- 175	40
Sand	175	- 180	5
Slate	180	- 220	40
Sand	220	- 290	70
Slate	290	- 370	80
Sand	370	- 435	65
slate	435	- 465	30
Sand	465	- 495	30
Slate	495	- 505	10
Sand	505	- 550	45
Slate	550	- 650	100
Sand	650	- 740	90
slate	740	- 750	10
Coal	750	- 753	3
Slate	753	- 863	110
Limestone	863	- 898	35
Sand (1st pay gas, 918')	898	- 918	20
Sand (2nd gas, 942')	918	- 942	24
Sand (3rd gas, 963')	942	- 963	21
Total depth		963	