



Duval District, Lincoln County, W. Va.  
 Lincoln County Land Association (No. 7). (On Holley O&D form).  
 Rig commenced, Nov. 1907; completed, Dec., 1907.  
 Drilling commenced, Dec. 20, 1907; completed, Feb. 17, 1908.  
 Elevation, # 680' (CWL). (675'?)  
 Cost per foot, \$1.25. Contractor, Chamberlin & Co., Huntington, W. Va.  
 Drillers: Geo. Titus and Ed. Risher and J. F. McElroy.  
 10" casing, 22'; 8", 275' (pulled); 6-5/8", 1405'.  
 6-5/8 x 3/4" packer, set at 2000'.  
 Rock pressure, 600 lbs.  
 Berea gas, volume, 1,089,000 cu. ft.

	Top.	Bottom.	Thickness.
Creek sand	Floor	- 24	24
Sand	24	- 100	76
Slate	100	- 140	40
Sand	140	- 255	115
Slate	255	- 275	20
Slate	275	- 360	85
Sand	360	- 400	40
Slate	400	- 575	175
Sand	575	- 610	35
Slate	610	- 665	55
Sand	665	- 730	65
Slate	730	- 810	80
Sand (water at 844')	810	- 844	34
Sand	844	- 1375	531
Big Lime	1375	- 1595	220
Big Injun Sand	1595	- 1635	40
Slate	1635	- 1750	115
Lime	1750	- 1780	30
Lime and slate	1780	- 1900	120
Slate	1900	- 2096	196
Berea Grit (oil?) (gas on top pay first 10'; volume, 1,089,000')	2096	- 2111	15