

ORIGINAL

Doc. 2

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOLIDATION COAL CO.  
Coal Operator or Owner  
1 BRIDGE STREET MONONGAH, WV 26554  
Address  
CONSOLIDATION COAL CO.  
Coal Operator or Owner  
1 BRIDGE STREET MONONGAH, WV 26554  
Address  
WILLIAM H. PARRISH  
Lease or Property Owner  
9 OCTANT WAY, MIDDLE RIVER, MD 21550  
Address

CONSOLIDATION COAL CO.  
Name of Well Operator  
1 BRIDGE STREET MONONGAH, WV 26554  
Complete Address  
GLOVER GAP 7.5'  
Well Location  
MANNINGTON  
District  
MARION  
County  
5342  
Well No.  
HAYHURST, J.  
Farm

STATE INSPECTOR SUPERVISING PLUGGING *Bill Henderson* 9-4-14

AFFIDAVIT

STATE OF WEST VIRGINIA,  
County of MONONGALIA ss:

DELBERT MOORE and KEVIN WRIGHT being first duly sworn according experienced in the work of plugging and filling oil and gas wells and we Company well operator, and participated in the work of plugging and fill commenced on the 28<sup>th</sup> day of July, 2014 and that the well was plugged

Well # 5342 has  
Some recirculates at  
49-00507 #6  
49-00510 #8  
49-00508 #8  
49-00536 #2  
49-00540 #1  
49-00550 #2

Sand or Zone Record Formation	Filling Material	Casing
Removed 2027' of sucker rods from Surface to 2027'. Removed 2040' of 2 3/8" tubing from Surface to 2040'. Tagged top of 5 1/2" casing at 1904'. Left 126' of 5 1/2" casing in the hole from 1904' to 2030'. Removed 1446' of 7" casing from Surface to 1446'. Left 456' of 7" casing in the hole from 1446' to 1902'. Cemented bottom hole plug from 2040' to 1728' with 100 sacks of Expandable Cement. Removed 1117' of 8 5/8" casing from Surface to 1117'. Left 263' of 8 5/8" casing in the hole from 1117' to 1380'. Removed 111' of 10 3/4" casing from Surface to 111'. Left 181' of 10 3/4" casing in the hole from 111' to 292'. Cleaned 9 7/8" hole from Surface to 1117'. Cleaned 9 7/8" hole through the Pittsburgh Coal seam from 890' to 897'. Reduced hole to 6 1/4". Cleaned 6 1/4" hole from 1117' to 1728'. Tagged top of bottom hole plug at 1728'. Left 20' of 16" conductor casing in the hole from the surface to 20'.		1
<b>Cemented hole from 1728' back to surface as follows:</b> From 1728' to 1097' with 105 sacks of Expandable Cement. From 1097' to 790' with 155 sacks of Thixotropic Cement with green dye. From 790' back to the Surface with 335 sacks of Expandable Cement. Cement did circulate at the surface.		
<b>Coal Seams</b> <u>Pittsburgh</u>	<u>(890' - 897')</u>	<b>Description of Monument</b> 77" of 7" casing w/ company name, well number, permit number and date cemented stated on 7" casing. Well marker will be attached to cement plug at ground level.

... and that the work of plugging and filling said well was completed on the 14<sup>th</sup> day of August, 2014

And further deponents saith not.

*Delbert Moore*  
Delbert Moore

*Kevin S. Wright*  
Kevin S. Wright 10/03/2021

Sworn to and subscribed before me this 4th day of September 2014

*Kara Beth Forst*  
Notary Public

My commission expires: 11/4/23



Permit No. 47-049-00465-P  
Well No. 5342