

STATE OF WEST VIRGINIA
DEPARTMENT OF ENVIRONMENTAL PROTECTION
OFFICE OF OIL AND GAS

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE IN TRIPLICATE, one copy mailed to the Department, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

Farm name: Hinerman, E.R. Operator Well No.: Victory B 2270

LOCATION: Elevation: 824' Quadrangle: Glen Easton, WV
District: Liberty County: Marshall
Latitude: 13735 Feet South of 39 Deg. 47 Min. 30 Sec.
Longitude: 475 Feet West of 80 Deg. 37 Min. 30 Sec.

Well Type: OIL _____ GAS X

Company Columbia Gas Transmission, LLC Coal Operator Consol RCPC, LLC
1700 MacCorkle Avenue S.E., P.O. Box 1273 or Owner 275 Technology Drive, Suite 101
Charleston, WV 25325 Canonsburg, PA 15317
Agent Brad Nelson, Storage Engineer Coal Operator Marshall County Resources, Inc.
Permit Issued Date 2/26/2026 or Owner 46226 National Road West
St. Clairsville, OH 43950

RECEIVED
Office of Oil and Gas
SEP 29 2026
WV Department of
Environmental Protection

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of Marshall ss:

Brad Nelson and Garrett Miller being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by the above named well operator, and participated in the work of plugging and filling the above well say that said work was commenced on the 17th day of August, 2026, and the well was plugged and filled in the following manner:

TYPE	FROM	TO	PIPE REMOVED	LEFT
Class A Cement	0'	227'	7"	8-5/8", 10-3/4"
Class A Cement	227'	641.35'	7"	8-5/8"
Class A Cement	641.35'	1038'	N/A	7", 8-5/8"
Class A Cement	1038'	1245'	N/A	7"
Cast Iron Bridge Plug (CIBP)	1245'	1281'	N/A	7"
Class A Cement	1281'	1548'	N/A	7"
Class A Cement	1548'	1579'	N/A	N/A

Description of monument: 7" diameter pipe, 5' above GL, API affixed and that the work of plugging and filling said well was completed on the 2nd day of September, 2026.

And further deponents saith not.

Brad Nelson
D. J. Miller

Commonwealth of Pennsylvania - Notary Seal
Jennifer Lupi, Notary Public
Washington County
My commission expires October 23, 2027
Commission number 1282201

Sworn and subscribe before me this 14th day of Sept., 2026

My commission expires: 10/23/2027

Jennifer Lupi
Notary Public

Affidavit reviewed by the Office of Oil and Gas: Strader Gower 09/22/2026 Title: Oil & Gas Inspector

10/02/2026

~ not to scale ~

Victory B 2270

API 47-051-00283

Post P&A

(as of 9/4/2026)

Cement Plug #4 Top @ 0'

Pulled 70K lbs. on the 8-5/8" casing with no stretch. Ran an 8-5/8" CBL on 8/31/2026. Cement top at / near surface. No attempt to perf/squeeze or cut/pull the 8-5/8" casing.

10-3/4" 32# H-40 csg @ 227'

Steel shoe @ 568

Ran on bottom of upper casing string and set on top of old 8-5/8" casing stub

Pittsburgh Coal 529 - 535'

Cement Plug #3 Top @ 635'

A 7" CBL ran on 8/25/2026 showed cement at approx. 700' from surface. Shot squeeze perms from 933'-930', 873'-870', and 813'-810' (46" penetration, 60° phasing, 6 SPF, 16 shots per gun). Ran a 7" freepoint tool on 8/27/2026 and found casing 40% free at 50'. Pulled 70K lbs. on 7" with 3" of stretch. No measurable stretch on 8-5/8" casing. Busted a collar at 640' and pulled 641.35' of 7" casing.

Sea Level @ +/- 824'

Cement Plug #2 Top @ 993'

8-5/8" csg @ 1038'

24# J-55 ran 0 - 568'

Unknown weight/grade 568 - 1038'

Big Dunkard sandstone 1043 - 1100'

Gas Sand 1148 - 1165'

First Salt Sand 1188 - 1221'

Solid grey fill indicates cement installed during P&A

Cast Iron Bridge Plug (CIBP) @ 1245'

Hashed fill reflects existing cement

Second Salt Sand 1331 - 1366'

Third Salt Sand 1430 - 1464'

Cement Plug #1 Top @ 1284'

RECEIVED
Office of Oil and Gas

SEP 29 2026

Maxton Sand 1520 - 1568' (gas storage)

7" 20# csg @ 1548'

156' of H-40 (no record of location in string)
1404' of J-55 (no record of location in string)

RECEIVED
Department of
Natural Resources

Big Injun Sand 1658 - 1918' (gas storage)

Found hard bottom at 1579'.

PBTD 1570'

Plugged back as follows:

cement 1570 - 2131'

bridge @ 2131'

openhole 2136 - 2347'

10/02/2026

Strader Gower

09/22/2026

TD 2347'

~ not to scale ~

Victory B 2270

API 47-051-00283

Prior to P&A

(as of 3/6/24)

