

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOL PENNSYLVANIA COAL COMPANY
Coal Operator or Owner
1000 CONSOL ENERGY DRIVE, CANONSBURG, PA 15317
Address
CONSOL PENNSYLVANIA COAL COMPANY
Coal Operator or Owner
1000 CONSOL ENERGY DRIVE, CANONSBURG, PA 15317
Address
WILLIAM MORRIS SMITH
Lease or Property Owner
HC 62 BOX 35, BURTON, WV 26562
Address

LEATHERWOOD, INC.
Name of Well Operator
1000 CONSOL ENERGY DRIVE, CANONSBURG, PA 15317
Complete Address
Well Location
HUNDRED, WV 7.5
CHURCH
District
WETZEL
County
5324
Well No.
W N CLAYTON (KATE SMITH)
Farm

RECEIVED
Office of Oil and Gas

STATE INSPECTOR SUPERVISING PLUGGING _____

AFFIDAVIT

MAR 21 2016

STATE OF WEST VIRGINIA,
County of MONONGALIA ss:

WV Department of
Environmental Protection

MICHAEL MITCHELL and KEVIN S. WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by CONSOLIDATION COAL COMPANY well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 16th day of December, 2015 and that the well was plugged in the following manner:

Formation	Filling Material	Casing Size & Kind	Casing Pulled	Casing Left In
	Removed 2539' of 3 1/2" casing from Surface to 2539'. Removed 2418' of 5 1/2" casing from Surface to 2418'. Cleaned 6 1/4" hole from Surface to 2550'. Cemented bottom hole plug from 2550' to 1906' with 90 sacks of Expandable Cement. Removed 1799' of 7" casing from Surface to 1799'. Left 215' of 7" casing in the hole from 1799' to 2014'. Cut remaining 7" casing at the following depth: 1906'. Removed 1387' of 8 5/8" casing from Surface to 1387'. Left 257' of 8 5/8" casing in the hole from 1387' to 1644'. Cut remaining 8 5/8" casing at the following depths: 1550' and 1450'. Cleaned 9 7/8" hole from Surface to 1387'. Cleaned 9 7/8" hole through the Pittsburgh Coal seam from 1201' to 1208'. Reduced hole to 6 1/4". Cleaned 6 1/4" hole from 1387' to 1984'. Tagged top of bottom hole plug at 1984'. Attempted to remove 10 1/4" casing, but was unsuccessful due to extreme bonding. Left 287' of 10 1/4" casing in the hole from Surface to 287'. Left 16' of 16" conductor casing in the hole from Surface to 16'.	16" Conductor	0'	16'
		10 1/4"	0'	287'
		8 5/8"	1387'	257'
		7"	1799'	215'
		5 1/2"	2418'	0'
		3 1/2"	2539'	0'
Cemented hole from 1984' back to Surface as follows: From 1984' back to the Surface with 655 sacks of Expandable Cement. Cement did circulate at the Surface.				
Coal Seams		Description of Monument		
<u>PITTSBURGH COAL</u>	1201' to 1208'	77" of 7" casing w/company name, well number, permit number and date cemented stated on 7" casing. Well marker will be attached to the cement plug at ground level.		

... And that the work of plugging and filling said well was completed on the 6th day of January, 2016.

And further deponents saith not.

Michael P. Mitchell
Michael Mitchell


Kevin S. Wright
Kevin S. Wright

Sworn to and subscribed before me this 15th day of Feb 2016

Carole A. Mayle
Notary Public

My commission expires: 9-12-17

Permit No. 47-103-00103-P
Well No. 5324



03/25/2016