

STATE OF WEST VIRGINIA
DEPARTMENT OF ENVIRONMENTAL PROTECTION
OFFICE OF OIL AND GAS

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE IN TRIPLICATE, one copy mailed to the Department, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

Farm name: Pickens-Davisson Operator Well No.: 3-248
LOCATION: Elevation: 1161.88' Quadrangle: Brownton
District: Union County: Barbour
Latitude: 0' Feet South of 39 Deg. Min. Sec.
Longitude: 0' Feet West of 80 Deg. Min. Sec.

Well Type: OIL GAS X

Company	<u>Century Mining, LLC</u>	Coal Operator	<u>Century Mining, LLC</u>
	<u>7004 Buckhannon Road</u>	or Owner	<u>7004 Buckhannon Road</u>
	<u>Volga, WV 26238</u>		<u>Volga, WV 26238</u>
Agent	<u>Gary Miles</u>	Coal Operator	<u> </u>
Permit Issued Date	<u>10/16/23</u>	or Owner	<u> </u>

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of Barbour ss:

Shawn Fortney and Doug Fortney being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by the above named well operator, and participated in the work of plugging and filling the above well say that said work was commenced on the 15th day of January, 2024, and the well was plugged and filled in the following manner:

TYPE	FROM	TO	PIPE REMOVED	LEFT
5 3/16"	3,677'	0	3,210'	467'
6 5/8"	2,409'	0	0'	2,409'
8 1/4"	0 in the well	0	0'	0'
10"	0 in the well	0	0'	0'

See attached Appendix A showing cement and shot record.

Description of monument: 7 inch welded pipe with API Number and that the work of plugging and filling said well was completed on the 18th day of August, 2024

And further deponents saith not.


Sworn and subscribe before me this 18th day of August, 2024

My commission expires: May 19, 2026

Notary Public

Affidavit reviewed by the Office of Oil and Gas:

Title: 006 INSPECTOR



OCT 03 2025

WV Department of
Environmental Protection

10/17/2025

Appendix A

First Plugging : January 15, 2024 to February 5, 2024

TYPE	FROM	TO	PIPE REMOVED	LEFT
5 3/16"	3,677'	0	3,210'	467'
6 5/8"	2,409'	0	0'	2,409'
8 1/4"	0 in the well	0	0'	0'
10"	0 in the well	0'	0'	0'
Depth / Sacks of Cement				
4,313' - 3,240' / 130 sks, 3,240' - 2,415' / 178 sks, 2,415' - 935' / 340 sks, 935' - 0' / 256 sks, 19' - 0' / 40 sks				
Perforated 6 5/8" 4 shots @: 1206', 1156', 1056', 1006', 956', 906', 856', 816', 811', 796', 791', 741', 728', 723', 708', 703', 698', 648', 595'				
Perforated 6 5/8" 16 shots @: 806'-801' & 718'-713'				

Second Plugging : August 6, 2024 to August 18, 2024

Drilled cement to a depth of 900'.

Perforated 6 5/8" 4 shots @: Every 50' from 900' to 50'.

Cemented from 900' to 525' with 70 sks.


Cemented from 525' to Surface with 158 sks.

Rig up cement swedge on 6 5/8" and squeezed cement with 25 sks.

Cemented from 19' to Surface with 5 sks.

Set 7 inch welded pipe with API Number.

Randall M. Kuchler
006-Inspector



10/17/2025