

70034

Grant District, Harrison County, W. Va.

By.....

Mann & Troop, Contractor.

Elevation.....

Date of completion, etc., not given.

8 1/2" casing, 1250'; 10", 160'; 3" tubing, 2256'.

2258' 3" tubing run in well.

Well tubed Aug. 31, 1921, 2256' of 2" tubing, packer set 873'

from bottom separator 132' 3" below packer or 740' 9" from bottom.

Only a show of gas in Fifth Sand. Showed about 100,000 cu. ft. after being shot with 80 qts.

About 1,000,000 cu. ft. gas in Gantz Sand.

Packer, 3" x 8 1/2", set in Big Injun Sand. About 100,000 cu. ft. gas in Fifth Sand at 2223'.

Gas at 1702', 21 lbs. on spring gauge in 8 1/2" casing when struck.

Gantz Sand from 1663 to 1730'.

Flow test, 5-25-28: 1,667 M.

Remarks: Traded to Hope Natural Gas Co. for Wm. Smith No. 3, 357 ac.

Record in Eastern Petroleum Co. Well Record book of Clifton Oil & Gas Co.

	Top.	Bottom.
Little Dunkard Sand	340	350
Big Dunkard Sand	465	500
Coal	509	510
First Salt Sand	632	700
Second Salt Sand	705	775
3rd Salt Sand	825	925
Nexton Sand	1160	1175
Big Injun	1230	1305
Big Injun Sand	1305	1420
Squaw Sand	1442	1490
Gantz Sand (gas, 1670-1678')	1663	1730?
Fifty-foot? Sand (gas, 1702')	1700	1730
Thirty-foot Sand	1875	1906
Fourth Sand	2040	2100
Fifth Sand (gas, 2223')	2198	2237
Total depth		2256

Loc. not found