


LATITUDE 39° 07' 30"

LONGITUDE 80° 58' 00"



7'5 OGIS topo location

7.5' loc 1.76 S 15' loc _____
 0.42 W (calc.) _____

Company _____

Farm _____

Quad CAMDEN 7 1/2'

County LEWIS

District FREEMANS CREEK

WELL LOCATION MAP

File No. 041-13A

30013

AFFIDAVIT IN TRIPPLICATE TO THE AND MANNER OF
PLUGGING AND FILLING WELL

REQUIRED BY SECTION 8, CHAPTER 86, ACTS 1928

WEST VIRGINIA DEPARTMENT OF MINES
OIL AND GAS SECTION

No Coal Operations in this section.

Hope Construction & Refining Company

COAL OPERATOR

NAME OF WELL OPERATOR

ADDRESS

445 West Main St. Clarksburg, W. Va.

COMPLETE ADDRESS

COAL OPERATOR

..... 19.....

WELL AND LOCATION

ADDRESS

Freemans Creek District

COAL OPERATOR

Lewis County

ADDRESS

Well No. 817

A. W. Priest Farm

AFFIDAVIT TO BE MADE IN TRIPPLICATE. ONE COPY TO BE MAILED BY REGISTERED MAIL TO THE DEPARTMENT. ONE COPY TO BE RETAINED BY THE WELL OPERATOR AND THE THIRD COPY (AND EXTRA COPIES IF DESIRED) TO BE MAILED TO EACH COAL OPERATOR ABOVE NAMED AT THEIR RESPECTIVE ADDRESSES.

AFFIDAVIT

STATE OF WEST VIRGINIA

COUNTY OF Lewis

vs:

Jacob R. Straley

and Emery B. White

being first duly sworn according to law depose and say that they are experienced in the work of plugging

and filling oil and gas wells and were employed by Hope Construction & Refining Co. well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the

5th day of June 1930 and that the well was plugged and filled in the following manner:

Filled with mud to depth of 2537, being 20 ft. above fifth sand and cement plug set. Bridged hole at 2411 being 30 feet below Gordon sand. Filled with mud to 2368. All 5 3/16" casing pulled and hole filled with mud to 2330 and cement plug set. Filled with mud to 2307, being 20 feet above Gordon stray sand, and cement plug set. Filled with mud to 2215, being 20 feet above 30 ft. sand and cement plug set. Hole bridged at 1960 being 30 ft. below squaw sand and filled with mud to 1720 being 10 ft. below bottom of 6 5/8" casing and 6 5/8" lead plug set. All 6 5/8" casing pulled and hole filled with mud to 1641, being 20 ft. above Maxon sand and cement plug set. Bridged at 1295 being 30 ft. below salt sand and filled with mud to 1025 and cement plug set. Filled with mud to 800 ft being 20 ft. above salt sand and cement plug set. Filled with mud to depth of 585 ft. and cement plug set.

Manner in which coal was plugged:

Bridged at 158 being 30 ft. below coal seam and filled with cement to 100 feet being 20 ft. above coal seam. Filled to surface with mud.

Description of monument:

18" X 6" Concrete extending 30" above surface; set in concrete base.

(THE ABOVE DESCRIPTIONS MUST BE IN DETAIL AND IN ACCORDANCE WITH THE PROVISIONS OF SECTION 10, OIL AND GAS ACT OF 1928.)

and that the work of plugging and filling said well was completed on the 5th day of August

1930

And further deponents saith not.

J. R. Straley

8/10
87/10

Dep. 13A

13A

A. W. PRIEST NO. 817 WELL.

No. 129 O.F.-Lewis

BA

Freemans Creek District, Lewis County, W. Va.
Hope Cons. & Ref. Co., 445 W. Main St., Clarksburg, W. Va.
On 55½ acres, surface owned by A. W. Priest, Freemansburg, W. Va.;
owner of mineral rights unknown.
Drilled prior to June 1, 1929.
Elevation, 1060' L.
6-5/8" casing, 1710'.
Coal was encountered at 120-128'.
Abandonment reported to Dept. of Mines June 13, 1930.

	Top.	Bottom.
Native coal	120	- 128
Little Dunkard Sand	605	- 636
Big Dunkard Sand	670	- 710

10" casing set at 268' (pulled out).
8½" casing set at 1080' (pulled out).
6-5/8" casing set at 1710' (left in).