

Curry District, Putnam County, W. Va.
 Lincoln County Land Association (No. 11).
 Elevation, 770'.

Rig commenced, April 5, 1906; completed, April 10, 1906.

Drilling commenced, May 17, 1906; completed, May 25, 1906.

Cost per foot, \$1.00.

Contractor, Leidecker & Pew, Milton, W. Va.

Drillers: W. C. Pew and Chas. Nixon.

10" casing, 17½'; 8", 134'.

8 x 3 packer, set at 867'; 927' tubing; 325 lbs. rock pressure.

Volume per 24 hours, 1,361,865 cu. ft.

	Top.	Bottom.
Sand	20	- 26
Slate and shells	26	- 153
Sand (little gas at 153' and 280')	153	- 282
Slate	282	- 308
Sand (little gas at 470')	308	- 476
Slate (little gas at 585')	476	- 630
Sand	630	- 660
Slate	660	- 750
Sand	750	- 795
Slate	795	- 865
Sand (little gas at 865'; strong gas pay, 897'; still getting gas; stopped drilling--little water, 927')	865	- 927
Total depth		927

Curry District, Putnam County, W. Va.
 Lincoln County Land Association.
 Drilling commenced May 17, 1906; completed, May 25, 1906.
 Contractors: Leidacker & Pew, Milton, W. Va.
 Drillers: W. C. Pew and Chas. Nixon.
 10" casing, 17 $\frac{1}{2}$ '; 6"-8 $\frac{1}{2}$ "(?), 13 $\frac{1}{2}$ '.
 8 x 3 packer, set at 867'; tubing, 927'.
 Rock pressure, 325 lbs.
 Elevation, 770'.
 Volume, 1,361,865 cu. ft.

	Top.	Bottom.
Sand	20	26
Slate and shells	26	153
Sand (little gas at 153' and 280')	153	282
Slate	282	308
Sand (little gas at 470')	308	476
Slate (little gas in slate at 585')	476	630
Sand	630	660
Slate	660	750
Sand	750	795
Slate	795	865
Sand (little gas at 865'; strong gas, 897') (still getting gas; stopped drilling. little water, at 927')	865	927