

Murphy District, Ritchie County, W. Va.

By Godfrey L. Cabot, Inc., Charleston, W. Va.

Rig commenced April 7, 1930; completed, April 12, 1930.

Drilling commenced April 19, 1930; completed, May 16, 1930.

Contractors: Howard Bros.

Drillers' names: Tony Elliott and C. H. Howard.

Gas, 1295-1300' (SIM), 17/10 water in 1" opening.

Gas, 1668-1671' (SIM), show.

Gas, 1738-1747' (SIM), 4 1/2" water in 2" opening.

Minute Test: 1 min., 40 lbs.; 2 min., 82 lbs.; 3 min., 118 lbs.;
4 min., 160 lbs.; 5 min., 185 lbs.; 10 min., 262 lbs.; 24-hr., 400 lbs.

Tested when tubed, 32/10 water in 2" tubing.

Casing-head gas tested 20/10 water in 1" when well was tubed.

No. in Gas Report. Elevation.....

	Top.	Bottom.
Little Dunkard Sand	887	905
Big Dunkard Sand	980	1000
Gas Sand	1285	1420
First Salt Sand (gas, 1295-1300', SIM, 17/10 water in 1")	1484	1520
Second Salt Sand	1540	1570
Third Salt Sand (gas show, 1668-1671')	1646	1705
Nexton Sand (gas, 1738-1747', SIM, 4 1/2" water in 2")		1719
Total depth (1747 1/2')		