

GPS YES NO

DATE STARTED/LOCATION: API #: 9101352 WELL NO. Johnson 201
 DRILLING COMMENCED: OPERATOR: Arcenal Resources
 TD DATE: DEPTH: FARM: Renee Johnson
 WATER DEPTHS COAL DEPTHS

QUESTIONS FOR THIS REPORT ARE IN ACCORDANCE OF WV CODE 22-6-30

AND REGULATIONS 35CSR 4-12.1 AND 35CSR 4-16 AND THE GENERAL WATER POLLUTION CONTROL PERMIT

POINTS ARE TO BE GIVEN UP TO MAXIMUM AS SHOWN BASED ON PERFORMANCE.

1. DID OPERATOR GIVE PROPER NOTICE TO INSPECTOR BEFORE THE FOLLOWING:
 A. CONSTRUCTION YES NO (2 PTS) B. DRILLING YES NO (2 PTS) (4 PTS) _____

2. WAS THE TIMBER CUT, STACKED, AND BRUSH USED FOR SEDIMENT BARRIERS BEFORE DIRT WORK STARTED? YES NO (4 PTS) (4 PTS) _____

3. ARE ALL LOCATION AND/OR ROAD BANKS BEING SLOPED? YES NO (4 PTS) (4 PTS) _____

4. CONSTRUCTION:
 WERE THE FOLLOWING SEDIMENT CONTROL STRUCTURES PROPERLY INSTALLED/MAINTAINED?

A. ROAD DITCHES 1 2 3 4 (PTS) B. CROSS DRAINS 1 2 3 4 5 (PTS)

C. CULVERTS 1 2 3 4 5 (PTS) D. CREEK CROSSINGS 1 2 3 (PTS)

E. DIVERSION DITCHES 1 2 3 (PTS) F. BARRIERS 1 2 3 (PTS)

G. TEMPORARY SEEDING YES NO (10 PTS) POINTS AVAILABLE FOR QUESTION 4: (33 PTS) _____

5. HAS TOP SOIL (IF ANY) BEEN STOCKED PILED? YES NO (2 PTS) (2 PTS) _____

6. IS THE PIT PROPERLY INSTALLED AND MAINTAINED? YES NO (9 PTS) (9 PTS) _____

7. RECLAMATION:

A. ROADWAY 1 2 3 (PTS) B. LOCATION 1 2 3 (PTS)

C. PITS 1 2 3 (PTS) D. PIPELINES 1 2 3 (PTS)

E. TANK DIKES 1 2 3 (PTS) F. API INSTALLED YES NO (3 PTS)

G. ADEQUATE SEEDING MATERIALS 1 2 3 (PTS)

H. WAS SEED BED ADEQUATE 1 2 3 (PTS) POINTS AVAILABLE FOR QUESTION 7: (24 PTS) _____

8. WAS RECLAMATION COMPLETED WITHIN:
 6 MTHS OF TD ___ 6 PTS ONLY; 4 MTHS OF TD ___ 12 PTS ONLY; 2 MTHS OF TD ___ 19 PTS ONLY.

MAXIMUM POINTS AVAILABLE FOR QUESTION 8: (19 PTS) _____

TOTAL MAXIMUM POSSIBLE SCORE OF 99.

TOTAL RECLAMATION SCORE: _____

INSPECTIONS:

Cancel

3-29-21

DATE RELEASED

Bryan Harris
INSPECTOR

04/02/2021