



Company: Jay-Bee Oil & Gas
 Well: Doc 8
 Location: Tyler Co., WV
 Rig: Precision 823
 API No: 47-095-02625-00-00
 Start Date: 01/12/22 Start Depth: 350

Job Number: 68754 Calculation Method: Minimum Curvature
 Magnetic Declination: -7.73 Proposed Azimuth: 330.04
 Grid Correction: 0.15 Depth Ref: RKB 1053 ft Plan # 2
 Total Correction: -7.88 Field: Marcellus
 North reference: Grid Location Lat/Long: 39.4491135, -80.7682204
 End Date: 01/22/22 End Depth: 12493

Survey Tool Type	Bit Depth (ft)	Survey Depth (ft)	Inclination (deg)	Azimuth (deg)	Direction	Course Length (ft)	True Vertical Depth (ft)	Vertical Section (ft)	Local Coordinates		Closure		Dogleg Severity (d/100')	Build Rate (d/100')	Walk Rate (d/100')	Run #
									+N/-S (ft)	+E/-W (ft)	Distance (ft)	Angle (deg)				
Velocity	12092	12026	90.64	341.78	N 18.2 W	89	6762.19	5693.55	4895.80	-2907.44	5694.03	329.30	0.86	0.70	-0.51	3
Velocity	12181	12115	91.01	341.33	N 18.7 W	89	6760.91	5780.75	4980.22	-2935.59	5781.03	329.48	0.65	0.42	-0.51	3
Velocity	12269	12203	91.10	340.75	N 19.3 W	88	6759.29	5867.12	5063.43	-2964.18	5867.25	329.65	0.67	0.10	-0.66	3
Velocity	12358	12292	91.33	341.36	N 18.6 W	89	6757.41	5954.46	5147.59	-2993.07	5954.50	329.82	0.73	0.26	0.69	3
Velocity	12448	12382	90.93	342.31	N 17.7 W	90	6755.63	6042.54	5233.08	-3021.12	6042.54	330.00	1.15	-0.44	1.06	3
Last Svy	12493	12427	90.92	342.07	N 17.9 W	45	6754.90	6086.53	5275.92	-3034.88	6086.53	330.09	0.53	-0.02	-0.53	3
TD Proj	12493	12493	90.92	342.07	N 17.9 W	66	6753.84	6151.07	5338.71	-3055.20	6151.10	330.22	0.00	0.00	0.00	3

RECEIVED
 Office of Oil and Gas
 WV Department of
 Environmental Protection
 AUG 23 2022