

70012

FRUITEL HEIRS NO. 2 WELL.

No. 14 O.F.

#80 on 1913 Co. Card.

Grant District, Cabell County, W. Va.

Coal River Oil & Gas Co.

On 187 acres, Milton field, 4 mi. S. 26° E. of Milton, on top of ridge between Charleys Creek and Little Twomile.

Rig commenced, last of November, 1906; completed, Dec. 1, 1906.

Drilling commenced Dec. 3, 1906; completed, Feb. 8, 1907.

Cost per foot, \$1.25. Contractor, Leidecker and Pen, Milton, W. Va.

Drillers, J. A. Leidecker, Ed. Risher, and Chas. Nixon.

Elevation, 1020' B.

10" casing, 22' 4"; 8", 700'; 6-5/8", 1616'. (8" pulled).

Shot with 4 qts., 2-19-07, 25" shells.

Packer, 3 x 6-5/8", set at 2319.

3" tubing, 120'; 2" tubing, 2279'.

1st min. pressure, 100 lbs. Rock pressure, 600 lbs.

	Top.	Bottom.
Mud	0	165
Red rock	165	300
Slate	300	665
Sand (hole full water, 675') (cased this off with 8" at 700')	665	700
Slate	700	720
Sand (little water, 745')	720	780
Slate	780	1076
Sand	1076	1126
Slate	1126	1190
Top Salt Sand (gas, 1194-1214') (show of oil at 1219')	1190	1540
Coal	1540	1545
Sand	1545	1616
Big Lime (cased, 6-5/8") (gas, 1726')	1616	1824
Big Injun Sand	1824	1884
Slate and shells	1884	2379
Berea Sand (gas, 2380'), to bottom	2379	2399

Set packer 80' from bottom. Used 80' 3"-tubing below packer with swedge nipple 3 x 2 and Right and Left hand nipple. Balance 2279' of 2" tubing.

Volume, 750,000 cu. ft.

1st min. pressure, 100 lbs.

10 min. pressure, 200 lbs.

1 hr. pressure, 500 lbs.

Rock pressure, 600 lbs.

Examined and approved by T. G. Leidecker, J. A. Leidecker, and Tom Roach....Drillers.