

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOLIDATION COAL CO.  
Coal Operator or Owner  
1 BRIDGE ST. MONONGAH WV 26582  
Address  
CONSOLIDATION COAL CO.  
Coal Operator or Owner  
1 BRIDGE ST. MONONGAH WV 26582  
Address  
LARRY F. ORLOFF SR. AND JANET ORLOFF  
Lease or Property Owner  
1109 EVERGREEN DR., MANNINGTON, WV 26582  
Address

CONSOLIDATION COAL CO.  
Name of Well Operator  
1 BRIDGE ST. MONONGAH, WV 26582  
Complete Address  
CLOVER GAP 7.5'  
Well Location  
MANNINGTON  
District  
MARION  
County  
5166  
Well No.  
ORLOFF, LARRY F. & JANET  
Farm

STATE INSPECTOR SUPERVISING PLUGGING *William N. ...* 11-2-12

AFFIDAVIT

STATE OF WEST VIRGINIA,  
County of MONONGALIA ss:

MIKE MITCHELL and KEVIN S. WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 21<sup>st</sup> day of September, 2012 and that the well was plugged in the following manner:

Formation	Filling Material	Casing Size & Kind	Casing Pulled	Casing Left In
Clean 12 1/2" hole from the surface to 144'. Reduce hole to 9 7/8". Clean 9 7/8" hole from 144' to 1183'. Drilled cement from 694' to 820'. Clean 9 7/8" hole through Pittsburgh Coal seam (791' to 798'). Reduced hole to 6 1/2". Cleaned 6 1/2" hole from 1183' to 1184'. Left 20' of 16" conductor pipe from surface to 20'.		16" Conductor	0'	20'
<b>Cemented hole from 1184' back to surface as follows:</b> From 1184' to 998' with 90 sacks of 35/65 Poz Mix Cement. From 998' to 691' with 145 sacks of Thixotropic Cement w/ green dye. From 691' to surface with 230 sacks of Econofill Cement. A total of 465 sacks of cement were used to fill the hole from 1184' to surface. Cement did circulate at the surface.				
<b>Coal Seams</b>		<b>Description of Monument</b>		
<u>PITTSBURGH</u>	791' to 798'	77" of 7" casing w/company name, well number, permit number and date cemented stated on 7"		
(Name)		casing. Well marker will be attached to the		
(Name)		cement plug at ground level.		

RECEIVED  
Office of Oil & Gas  
NOV 05 2012  
WV Department of  
Environmental Protection

... And that the work of plugging and filling said well was completed on the 5<sup>th</sup> day of October, 2012

And further deponents saith not.

*Mike Mitchell*  
Mike Mitchell


*Kevin S. Wright*  
Kevin S. Wright

Sworn to and subscribed before me this 1<sup>st</sup> day of November, 2012

*Jacqueline L. Shriver*  
Notary Public

My commission expires:

March 18, 2020



Permit No. 47-49-00020-P  
Well No. 5166