

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOLIDATION COAL CO.
Coal Operator or Owner
1 BRIDGE ST. MONONGAH WV 26582
Address

CONSOLIDATION COAL CO.
Coal Operator or Owner
1 BRIDGE ST. MONONGAH WV 26582
Address

CONSOLIDATION COAL COMPANY
Lease or Property Owner
1 BRIDGE ST. MONONGAH WV 26582
Address

CONSOLIDATION COAL CO.
Name of Well Operator
1 BRIDGE ST. MONONGAH, WV 26582
Complete Address
GLOVER GAP 7.5'
Well Location
MANNINGTON
District
MARION
County
5022
Well No.
CONSOLIDATION COAL COMPANY
Farm

STATE INSPECTOR SUPERVISING PLUGGING *William H. Hershbach* 7-13-12

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of MONONGALIA ss:

MIKE MITCHELL and KEVIN S. WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 24th day of April, 2012 and that the well was plugged in the following manner:

Formation	Filling Material	Casing Size & Kind	Casing Pulled	Casing Left In
Cleaned 7 7/8" hole through existing 8 5/8" casing from the surface to 1056'. Reduced hole to 6 1/4". Cleaned 6 1/4" hole from 1056' to 1170'. Tagged solid plug at 1170'. Cleaned 7 7/8" hole through Pittsburgh Coal (793' - 799'). Left 170' of 8 5/8" casing in hole from 170' to surface. Possible junk metal remaining through Pittsburgh Coal (793' - 799'). Left 20' of 16" conductor pipe in the hole from 20' to surface.		16" Conductor	0'	20'
		8 5/8" Casing	0'	170'
Cemented hole from 1170' back to surface as follows: From 1170' to 999' with 85 sacks of 35/65 Poz Mix Cement. From 999' to 693' with 132 sacks of Thixotropic Cement w/ green dye. From 693' to surface with 120 sacks of Econofill Cement. A total of 337 sacks of cement were used to fill the hole from 1170' to surface. Cement did circulate at the surface.				
Coal Seams	Description of Monument			
<u>PITTSBURGH</u>	77' of 7" casing w/company name, well number, permit number and date cemented stated on 7" casing. Well marker will be attached to the cement plug at ground level.			
(Name)	793' to 799'			
(Name)				
(Name)				

RECEIVED
Office of Oil & Gas
JUL 18 2012
WV Department of
Environmental Protection

... And that the work of plugging and filling said well was completed on the 4th day of May, 2012

And further deponents saith not.


Mike Mitchell
Mike Mitchell

Kevin S. Wright
Kevin S. Wright

Sworn to and subscribed before me this 4th day of June, 2012

Jacqueline L. Shriver
Notary Public

My commission expires:
June 1, 2015



Permit No. 47-49-00265-P
Well No. 5022

07/20/2012