

**AFFIDAVIT OF PLUGGING AND FILLING WELL**

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

**CONSOLIDATION COAL COMPANY**  
Coal Operator or Owner  
1 BRIDGE ST. MONONGAH WV 26582  
Address

**CONSOLIDATION COAL COMPANY**  
Name of Well Operator  
1 BRIDGE ST. MONONGAH, WV 26582  
Complete Address  
**JAKES RUN**  
Well Location  
**CLAY**  
District  
**MONONGALIA**  
County  
**J W WRIGHT #5**  
Well No.  
**Michael, A. Keith**  
Farm

**DOWNEY HAROLD FOX ESTATE**  
Lease or Property Owner  
104E GENESSEE ST. PITTSBURGH PA 15223-1114  
Address

STATE INSPECTOR SUPERVISING PLUGGING

*[Signature]* Oil & Gas Inspector  
AFFIDAVIT No Cementing Across Elevation 1

STATE OF WEST VIRGINIA,  
County of MONONGALIA ss:

ALEX WILSON and DENNIS YOST being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 23<sup>rd</sup> day of December, 2013 and that the well was plugged in the following manner:

Formation	Filling Material	Casing Size & Kind	Casing Pulled	Casing Left In
	<p>Pulled 2100' of wooden sucker rods. Pulled 2100' of 2 3/8" tubing. Pulled 995' of 5 1/2" casing. Made perforations in 5 1/2" with 3 shots at each of the following depths; 1780', 1700', 1600', 1500', 1400', 1300', 1200', 1100'. Made cuts in 7" at each of the following depths; 975', 875', 775', 700', 600', 500', 400', 300', 200', and 100'. Also cut 7" through the Pittsburg coal (726'-736'), at 741', 731', and 721'.</p> <p><b>Cemented hole from 2100' back to surface as follows:</b></p> <p>Cemented plug from 2100' to 1900' with 28 sacks of portland cement. From 1900' to 850' with Aqualgel plug (drilling mud). From 850' to 600' with 35 sacks of expandable cement. From 600' to 100' with Aqualgel plug (drilling mud). From 100' to surface with 70 sacks of portland cement. Cement did circulate.</p>	<p>Wooden Rods 2 3/8" 5 1/2" 7"</p>	<p>2100' 2100' 995' 0'</p>	<p>0' 0' 1005' Unknown</p>
<b>Coal Seams</b>		<b>Description of Monument</b>		
Pittsburg	726' - 736'	2' x 2' x 1/4" flat plate with Consolidation coal company, API # 47-6100441, Well # J W Wright #5, and date plugged of 2-24-14, buried at plow depth of 3'.		
(Name)				
(Name)				
(Name)				

... And that the work of plugging and filling said well was completed on the 24th day of February, 2014

And further deponents saith not.

*[Signature]*

Received 06/06/2014  
Office of Oil & Gas  
JUN 05 2014