

Rev (8-01)  
WR-38  
DATE: 12-28-12

API # 47-6101650P

STATE OF WEST VIRGINIA  
DEPARTMENT OF ENVIRONMENTAL PROTECTION  
OFFICE OF OIL AND GAS

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE IN TRIPLICATE, one copy mailed to the Department, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

Farm name: Alberts, Kenneth Operator Well No.: E2- S44  
LOCATION: Elevation: 1,124' Quadrangle: Grant Town  
District: Clay County: Monongalia  
Latitude: 1,702' Feet South of 39 Deg. 37 Min. 30 Sec.  
Longitude: 7,320' Feet West of 80 Deg. 12 Min. 30 Sec.  
Well Type: OIL X GAS \_\_\_\_\_  
Company: Eastern Associated Coal LLC Coal Operator: Eastern Associated Coal LLC  
1044 Miracle Run Road or Owner: 1044 Miracle Run Road  
Fairview, WV 26570 Fairview, WV 26570  
Agent: Matthew L. Bonnell Coal Operator or Owner: \_\_\_\_\_

Permit Issued Date: October 17, 2012

RECEIVED  
Office of Oil & Gas  
APR 07 2014

STATE OF WEST VIRGINIA,  
County of Monongalia ss:

AFFIDAVIT

WV Department of  
Environmental Protection

Matthew L. Bonnell and self being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by the above named well operator, and participated in the work of plugging and filling the above well, and Sam Ward, Oil and Gas Inspector representing the Director, say that said work was commenced on the 8<sup>th</sup> day of October, 2012, and that the well was plugged and filled in the following manner:

TYPE	FROM	TO	PIPE REMOVED	LEFT
	Cleared out with a 10" bit down to 562'. Then cleaned out with a 8" bit to 1,342'. Lost sand pump. Then cleaned out with a 6" bit down to 1295'.			
	Logged the hole with Century Wireline Service. The bottom of the Pittsburgh coal seam is 649'. The hole deviated 0.7' feet at the coal seam. Based on logs, there is 8" casing from 762 to 1162'. The 8" string of pipe were shot every 50 feet by Timco.			
	There is a bottom hole cement plug from 1,272' up to 860'. Then they set an expanding cement plug from 860' to 540'. Then from 540' to surface it was filled with cement. There was 866 sacks of Portland and 105 sacks of expanding cement used to plug the well.			

Description of monument: 4 1/2" Pipe with metal plate, API # and date plugged and that the work of plugging and filling said well was completed on the 6<sup>th</sup> day of December, 2012.

And further deponents saith not. Matthew L. Bonnell  
self

Sworn and subscribe before me this 22<sup>nd</sup> day of December, 2012.  
My commission expires: July 7, 2017

Oil and Gas Inspector: Sam Ward

Notary Public: Edward Y. Moy  
OFFICIAL SEAL  
NOTARY PUBLIC  
STATE OF WEST VIRGINIA  
EDWARD Y. MOY  
308 Alta Vista Avenue  
Falmouth, West Virginia 26534  
My Commission Expires July 7, 2017