

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOLIDATION COAL CO.
Coal Operator or Owner
1 BRIDGE ST. MONONGAH WV 26582
Address

CONSOLIDATION COAL CO.
Coal Operator or Owner
1 BRIDGE ST. MONONGAH WV 26582
Address

CONSOLIDATION COAL COMPANY
Lease or Property Owner
1 BRIDGE ST. MONONGAH WV 26582
Address

CONSOLIDATION COAL CO.
Name of Well Operator
1 BRIDGE ST. MONONGAH, WV 26582
Complete Address
GLOVER GAP 7.5'
Well Location
MANNINGTON
District
MARION
County
5021
Well No.
CONSOLIDATION COAL COMPANY
Farm

STATE INSPECTOR SUPERVISING PLUGGING *William H. ...* 7-13-12

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of MONONGALIA ss:

MIKE MITCHELL and **KEVIN S. WRIGHT** being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 7th day of May, 2012 and that the well was plugged in the following manner:

Formation	Filling Material	Casing Size & Kind	Casing Pulled	Casing Left In
	Cleaned hole with a 12 1/4" bit from the surface to 296'. Reduced hole to 9 7/8". Cleaned 9 7/8" hole from 296' to 1195'. Reduced hole to 7 7/8". Cleaned 7 7/8" hole from 1195' to 1242'. Reduced hole to 6 1/2". Cleaned 6 1/2" hole from 1242' to 1245'. Tagged plug at 1245'. Cleaned 9 7/8" hole through Pittsburgh Coal (880' - 887'). Possible junk metal remaining through Pittsburgh Coal seam. Left 14' of 16" conductor pipe in the hole from 14' to surface.	16" Conductor	0'	14'
	Cemented hole from 1245' back to surface as follows: From 1245' to 1087' with 70 sacks of 35/65 Poz Mix Cement. From 1087' to 780' with 130 sacks of Thixotropic Cement w/ green dye. From 780' to surface with 275 sacks of Econofill Cement. A total of 475 sacks of cement were used to fill the hole from 1245' to surface. Cement did circulate at the surface.			
Coal Seams		Description of Monument		
PITTSBURGH	880' to 887'	77" of 7" casing w/company name, well number, permit number and date cemented stated on 7"		
(Name)		casing. Well marker will be attached to the		
(Name)		cement plug at ground level.		

RECEIVED
Office of Oil & Gas
JUL 18 2012
WV Department of Environmental Protection

... And that the work of plugging and filling said well was completed on the 17th day of May, 2012

And further deponents saith not.


Mike Mitchell
Mike Mitchell

Kevin S. Wright
Kevin S. Wright

Sworn to and subscribed before me this 12th day of July, 2012

Jacqueline Ashburn
Notary Public

My commission expires:
March 18, 2020



Permit No. 47-49-02213-P
Well No. 5021

07/20/2012