

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOLIDATION COAL CO.  
Coal Operator or Owner  
1 BRIDGE ST. MONONGAH WV 26582  
Address

CONSOLIDATION COAL CO.  
Coal Operator or Owner  
1 BRIDGE ST. MONONGAH WV 26582  
Address

CONSOLIDATION COAL COMPANY  
Lease or Property Owner  
1 BRIDGE ST. MONONGAH WV 26582  
Address

CONSOLIDATION COAL CO.  
Name of Well Operator  
1 BRIDGE ST. MONONGAH, WV 26582  
Complete Address  
GLOVER GAP 7.5'  
Well Location  
MANNINGTON  
District  
MARION  
County  
5065  
Well No.  
CONSOLIDATION COAL COMPANY  
Farm

STATE INSPECTOR SUPERVISING PLUGGING *[Signature]* 12-12-12

AFFIDAVIT

STATE OF WEST VIRGINIA,  
County of MONONGALIA ss:

MIKE MITCHELL and KEVIN S. WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 23<sup>rd</sup> day of October, 2012 and that the well was plugged in the following manner:

Formation	Filling Material	Casing Size & Kind	Casing Pulled	Casing Left In
	Cleaned 12 1/4" hole from the surface to 318'. Reduced hole to 9 7/8". Cleaned 9 7/8" hole from 318' to 1118'. Reduced hole to 7 7/8". Cleaned 7 7/8" hole from 1118' to 1286'. Reduced hole to 6 1/4". Cleaned 6 1/4" hole from 1286' to 1304'. Tagged plug at 1304'. Cleaned 9 7/8" hole through Pittsburgh Coal (747' - 754'). Left 16' of 16" conductor pipe in the hole from 16' to surface.  Cemented hole from 1304' back to surface as follows: From 1304' to 954' with 183 sacks of 35/65 Poz Mix Cement. From 954' to 647' with 168 sacks of Thixotropic Cement with dye. From 647' to surface with 270 sacks of Econofill Cement. A total of 621 sacks of cement were used to fill the hole from 1304' back to surface. Cement did circulate at the surface.	16" Conductor	0'	16'
<b>Coal Seams</b>		<b>Description of Monument</b>		
<u>PITTSBURGH</u>	<u>747' to 754'</u>	77" of 7" casing w/company name, well number, permit number and date cemented stated on 7" casing. Well marker will be attached to the cement plug at ground level.		
(Name)				
(Name)				
(Name)				

**RECEIVED**  
**Office of Oil & Gas**  
**DEC 13 2012**  
**WV Department of Environmental Protection**

... And that the work of plugging and filling said well was completed on the 9<sup>th</sup> day of November, 2012

And further deponents saith not.

*[Signature]*  
Mike Mitchell


*[Signature]*  
Kevin S. Wright

Sworn to and subscribed before me this 13 day of December, 2012

*[Signature]*  
Notary Public

My commission expires:

March 18, 2020



Permit No. 47-49-02239-P  
Well No. 5065

01/11/2013