

CORRECTED

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOLIDATION COAL COMPANY  
Coal Operator or Owner  
1 BRIDGE STREET MONONGAH, WV 26554

CONSOLIDATION COAL CO.  
Name of Well Operator  
1 BRIDGE STREET MONONGAH, WV 26554

FORM WR-38  
(Affidavit of Plugging)

STATE OF WEST VIRGINIA  
DEPARTMENT OF ENERGY  
OIL AND GAS WELLS DIVISION

ORIGINAL

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOLIDATION COAL COMPANY  
Coal Operator or Owner  
1 BRIDGE STREET MONONGAH, WV 26554

CONSOLIDATION COAL CO.  
Name of Well Operator  
1 BRIDGE STREET MONONGAH, WV 26554

CONSOLIDATION COAL COMPANY  
Coal Operator or Owner  
1 BRIDGE STREET MONONGAH, WV 26554

GLOVER GAP 7.5'  
Well Location  
MANNINGTON

WILLIS E. & PATTY R. ANDERSON  
Lease or Property Owner  
403 LONG DRAIN RD, MANNINGTON, WV 26582

District  
MARION  
County  
5547

Well No.  
ANDERSON, WILLIS E. & PATTY R.  
Farm

STATE INSPECTOR SUPERVISING PLUGGING

*S. P. W...*

AFFIDAVIT

STATE OF WEST VIRGINIA,  
County of MONONGALIA ss:

**MICHAEL MITCHELL** and **KEVIN S. WRIGHT** being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 18th day of April, 2017 and that the well was plugged in the following manner:

Sand or Zone Record Formation	Filling Material	Casing/Tubing Size	Casing Pulled	Casing Left in
Cleaned 12 1/2" hole from the Surface to 160'. Reduced hole to 9 7/8" at 160'. Cleaned a 9 7/8" hole from 160' to 894'. Tagged 5 1/2" casing at 894'. Removed all 140' of 8 1/2" casing from 894' to 1034'. Continued to clean a 9 7/8" hole from 894' to 1253'. Reduced hole to 7 7/8" at 1253'. Cleaned a 7 7/8" hole from 1253' to 1714'. Reduced hole to 6 1/2" at 1714'. Cleaned a 6 1/2" hole from 1714' to 1717'. Tagged solid plug at 1717'. Cleaned a 9 7/8" hole through the Pittsburgh Coal Seam which is from 744' to 751.5'. Left 15' of 16" conductor in the hole at surface.		5 1/2" Casing  16" Conductor	140'  0'	0'  15'
<b>Cemented hole from 1717' back to Surface as follows:</b> Cemented hole from 1717' to 952' with 255 sacks of Expandable Cement. Cemented hole from 952' to 644' with 215 sacks of Thixotropic Cement with green dye. Cemented hole from 644' to Surface with 315 sacks of Expandable Cement. Cement did circulate at Surface. A total of 570 sacks were used to Cement Wellbore. Left 15' of 16" Conductor Casing in the hole from the surface to 15'				
<b>Coal Seams</b>		<b>Description of Monument</b>		
Pittsburgh	(744' to 751.5')	77" of 7" casing w/ company name, well number, permit number and date cemented stated on 7" casing. Well marker will be attached to cement plug at ground level.		

... and that the work of plugging and filling said well was completed on the 8th day of May, 2017.

And further deponents saith not.

*Michael Mitchell*  
Michael Mitchell

*Kevin S. Wright*  
Kevin S. Wright

Sworn to and subscribed before me this 17th day of May, 2017

*Carol A. Magee*  
Notary Public

My commission expires: 7/1/17

Permit No. 47-049-02446P  
Well No. 5547

