



Curry District, Putnam County, W. Va.  
 Holley Oil and Development Co. (No. 7).  
 Trace Fork field.  
 Elevation, 700'.  
 Drilling commenced, June 14, 1906; completed, July 19, 1906.  
 Cost per foot, \$1.00.  
 Contractor, Chamberlin & Co., Hurricane, W. Va.  
 Drillers: J. H. Fuller and J. F. Vasbinder.  
 10" casing, 40'; 8", 250'.  
 1st min. pressure, 300 lbs.; rock pressure, 340 lbs.  
 Volume, 2,500,000 cu. ft. per 24 hrs.  
 3 in. tubing in well, 817'.  
 1 - 3 x 8 packer.  
 2 - 3" gates.  
 1 - 2" tee.

	Top.	Bottom.
Gravel	(floor)	0 - 40
Slate		40 - 90
Sand		90 - 110
Slate		110 - 140
Sand		140 - 180
Slate		180 - 195
Sand		195 - 235
Slate		235 - 360
Sand (water at 360')		360 - 390
Slate		390 - 490
Sand		490 - 530
Slate		530 - 540
Sand		540 - 565
Slate		565 - 650
Limestone		650 - 680
Slate and shells		680 - 730
Limestone		730 - 765
Sand		765 - 774
Sand (some gas at 774')		774 - 805
Sand (more gas at 805-817'; hole dry)		805 - 817
Total depth		817