

State of West Virginia  
Department of Environmental Protection  
Office of Oil and Gas  
Well Operator's Report of Well Work

DATE: March 8, 2012  
API #: 47-103-02626

Farm name: West Virginia Division of Natural Resources Operator Well No.: WVDNR 1103

LOCATION: Elevation: 805' Quadrangle: Center Point

District: Grant County: Wetzel  
Latitude: 39.500833 Feet South of 39 Deg. 30 Min. 33.41 Sec.  
Longitude -80.617922 Feet West of 80 Deg. 38 Min. 88.21 Sec.

Company: Triad Hunter, LLC

Address:	Casing & Tubing	Used in drilling	Left in well	Cement fill up Cu. Ft.
<u>P.O. Box 430 Reno, Ohio 45773</u>				
Agent: <u>Kimberly Arnold</u>	<u>20"</u>	<u>44'</u>	<u>44'</u>	
Inspector: <u>David Scranage</u>	<u>13 3/8"</u>	<u>795.55'</u>	<u>795.55'</u>	<u>732 cu. ft.</u>
Date Permit Issued: <u>01/28/2011</u>	<u>9 5/8"</u>	<u>3117.5'</u>	<u>3117.5'</u>	<u>790.6 cu. ft.</u>
Date Well Work Commenced: <u>03/21/2011</u>	<u>5 1/2"</u>	<u>12288.38'</u>	<u>12288.38'</u>	<u>2772 cu. ft.</u>
Date Well Work Completed: <u>09/18/2011</u>				
Verbal Plugging:				
Date Permission granted on:				
Rotary <input checked="" type="checkbox"/> Cable <input type="checkbox"/> Rig <input type="checkbox"/>				
Total Vertical Depth (ft): <u>7023'</u>				
Total Measured Depth (ft): <u>12335'</u>				
Fresh Water Depth (ft.):				
Salt Water Depth (ft.):				
Is coal being mined in area (N/Y)? <u>No</u>				
Coal Depths (ft.): <u>225'-340', 380'-394', 590'-598'</u>				
Void(s) encountered (N/Y) Depth(s) <u>None</u>				

OPEN FLOW DATA (If more than two producing formations please include additional data on separate sheet)

Producing formation Marcellus Shale Pay zone depth (ft) 7023'  
Gas: Initial open flow 2350 MCF/d Oil: Initial open flow 7 Bbl/d  
Final open flow 5765 MCF/d Final open flow 0 Bbl/d  
Time of open flow between initial and final tests 112 Hours  
Static rock Pressure 2799 psig (surface pressure) after 112 Hours

Second producing formation \_\_\_\_\_ Pay zone depth (ft) \_\_\_\_\_  
Gas: Initial open flow \_\_\_\_\_ MCF/d Oil: Initial open flow \_\_\_\_\_ Bbl/d  
Final open flow \_\_\_\_\_ MCF/d Final open flow \_\_\_\_\_ Bbl/d  
Time of open flow between initial and final tests \_\_\_\_\_ Hours  
Static rock Pressure \_\_\_\_\_ psig (surface pressure) after \_\_\_\_\_ Hours

RECEIVED  
OFFICE OF OIL AND GAS  
APR 20 2012  
WEST VIRGINIA DEPARTMENT OF ENVIRONMENTAL PROTECTION

I certify under penalty of law that I have personally examined and am familiar with the information submitted on this document and all the attachments and that, based on my inquiry of those individuals immediately responsible for obtaining the information I believe that the information is true, accurate, and complete.

Ron R...  
Signature

3-8-12  
Date

WVDNR 1103  
Perf Spacing for 16 stages

Stage Length: 307  
 Num Clusters: 4 or 5  
 Dist between Perfs: 77'  
 Perf length: 3'  
 Stages: 16  
 Start Depth: 12280  
 90 @: 7479'

APR 26 2012  
 WVDNR 1103  
 Performance Page 107

	Plug Depth	Interval 1	Interval 2	Interval 3	Interval 4	Interval 5	FT	PSI	PSI	BPM	BPM	Fluid Vol	lbs
Stage 1	12280	12260'-12257'	12198'-12195'	12136'-12133'	12074'-12071'	12013'-12010'	325	7420	7956	84.5	85.2	10067	427200
Stage 2	11955	11936'-11933'	11859'-11856'	11782'-11779'	11705'-11702'		295	7388	7604	85.4	86.8	10210	427000
Stage 3	11660	11629'-11626'	11552'-11549'	11475'-11472'	11398'-11395'		301	7268	7844	85	86.8	10106	427000
Stage 4	11359	11322'-11319'	11245'-11242'	11168'-11165'	11091'-11088'		307	6817	7782	86.2	87.6	10089	427000
Stage 5	11052	11015'-11012'	10938'-10935'	10861'-10858'	10784'-10781'		307	6872	7691	85.4	87.5	10154	427000
Stage 6	10745	10708'-10705'	10631'-10628'	10544'-10551'	10477'-10474'		307	7020	7880	84.3	85.5	10171	427000
Stage 7	10438	10401'-10398'	10324'-10321'	10247'-10244'	10170'-10167'		307	6938	7386	83.8	85.8	10106	427000
Stage 8	10131	10094'-10091'	10017'-10014'	9940'-9937'	9863'-9860'		307	7050	7429	86.4	87.7	10124	427000
Stage 9	9824	9787'-9784'	9710'-9707'	9633'-9630'	9556'-9553'		307	6953	7331	83.5	86.8	9924	427000
Stage 10	9517	9480'-9477'	9403'-9400'	9326'-9323'	9249'-9246'		307	7224	7412	85.2	86.3	10133	427000
Stage 11	9210	9173'-9170'	9096'-9093'	9019'-9016'	8942'-8939'		307	7267	7549	84.3	87.2	9528	427000
Stage 12	8903	8866'-8863'	8789'-8786'	8712'-8709'	8635'-8632'		307	7039	7459	84.4	85.7	9583	427000
Stage 13	8596	8559'-8556'	8482'-8479'	8405'-8402'	8328'-8325'		304	7299	7990	83.2	86.5	9597	427000
Stage 14	8292	8252'-8249'	8175'-8172'	8098'-8095'	8021'-8018'		310	7013		83.1		9654	427000
Stage 15	7982	7945'-7942'	7858'-7855'	7791'-7788'	7714'-7711'		315	7162	7467	81.8	84.3	9638	427000
Stage 16	7667	7638'-7635'	7561'-7558'	7484'-7481'	7407'-7404'		310	6888	7173	83.9	86.1	9893	427000