

Completion Information

Well	Deitz 3		
Permit	47-067-00894		
	Stage 1	Stage 2	Stage 3
Date	10/12/2007	11/2/2007	11/02/2007
Frac Formation(s)	75Q N2 Foam Big Lime	75Q N2 Foam Big Lime	75Q N2 Foam Blue Monday
Interval # of Perf	2696-2724	2568-2574.5 15+15	2510-2524 13
BD Press	500 psi	400 psi	1863 psi
Avg Treating Press	2700 psi	2940 psi	2777 psi
Max Treating Press	4000 psi	3200 psi	2870 psi
Avg Rate (dh)	21 bpm	22.4 bpm	19 bpm
ISIP	4000 psi	1967 psi	2563 psi
2 min SIP	psi	1670 psi	2200 psi
Total Acid	500 gal	800 gal	gal
Total N2	240,000 scf	382,000 scf	324,000 scf
Total H2O	268 bbl	bbl	bbl
Total Sand	175 sx	418 sx	595 sx

Geologic Information

Formation	Top (ft)*	Bottom (ft)*
Sand and Shale	0	1456
Salt Sand	1456	1655
Sand and Shale	1655	2155
Middle Maxon	2155	2205
Shale and Sand	2205	2455
Little Lime	2455	2528
Pencil Cave Shale	2528	2550
Big Lime	2550	2716
TD	2716	

RECEIVED
Office of Oil & Gas

APR 11 2013

**WV Department of
Environmental Protection**