

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOLIDATION COAL CO.  
Coal Operator or Owner  
1 BRIDGE STREET MONONGAH, WV 26554  
Address  
CONSOLIDATION COAL CO.  
Coal Operator or Owner  
1 BRIDGE STREET MONONGAH, WV 26554  
Address  
WILLIAM C. & VICKIE E. LUCAS  
Lease or Property Owner  
85 EVANS RUN ROAD MANNINGTON, WV 26582  
Address

CONSOLIDATION COAL CO.  
Name of Well Operator  
1 BRIDGE STREET MONONGAH, WV 26554  
Complete Address  
GLOVER GAP 7.5'  
Well Location  
MANNINGTON  
District  
MARION  
County  
5346  
Well No.  
LUCAS, WILLIAM C. & VICKIE E.  
Farm

RECEIVED  
Office of Oil and Gas

STATE INSPECTOR SUPERVISING PLUGGING Bill [Signature]

JUN 29 2014

AFFIDAVIT

STATE OF WEST VIRGINIA,  
County of MONONGALIA ss:

WV Department of  
Environmental Protection

DELBERT MOORE and KEVIN WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 28<sup>th</sup> day of March, 2014 and that the well was plugged in the following manner:

| Sand or Zone Record Formation  | Filling Material | Casing/Tubing Size   | Casing Pulled    | Casing Left In         |
|--|------------------|--|------------------|------------------------|
| Cleaned 12 1/4" hole from the surface to 392'. Reduced hole to 9 7/8". Cleaned 9 7/8" hole from 392' to 1022'. Reduced hole to 7 7/8". Cleaned 7 7/8" hole from 1022' to 2091'. Reduced hole to 6 1/2". Cleaned 6 1/2" hole from 2091' to 2120'. Tagged solid plug at 2120'. Removed 209' of 8 5/8" casing from 1022' to 1231'. Left 271' of 8 5/8" casing in the hole from 1231' to 1502'. Cut remaining 8 5/8" casing at the following depths: 1403' and 1303'. Left an unknown amount of 7" casing in the hole from 2091' to unknown depth. Cleaned 9 7/8" hole through the Pittsburgh Coal seam from 1016' to 1022'. |                  | 16" Conductor<br>8 5/8" Casing<br>7" Casing  | 0'<br>209'<br>0' | 20'<br>271'<br>Unknown |
| <u>Cemented hole from 2120' back to surface as follows:</u><br>From 2120' to 1129' with 240 sacks of Expandable Cement and 60 sacks of Thixotropic Cement. From 1129' to 916' with 125 sacks of Thixotropic Cement with Green Dye. From 916' to the surface with 460 sacks of Expandable Cement. A total of 885 sacks of cement were used to fill the hole from 1253' back to surface. Cement did circulate at the surface. Left 20' of 16" Conductor Casing in the hole from the surface to 20'.  |                  |  |                  |                        |
| Coal Seams   |                  | Description of Monument  |                  |                        |
| Pittsburgh   | (1016' - 1022')  | 77' of 7" casing w/ company name, well number, permit number and date cemented stated on 7" casing. Well marker will be attached to cement plug at ground level. |                  |                        |

RECEIVED  
Office of Oil and Gas

WV Department of  
Environmental Protection

... and that the work of plugging and filling said well was completed on the 14<sup>th</sup> day of April, 2014

And further deponents saith not.

Delbert Moore  
Delbert Moore


Kevin S. Wright  
Kevin S. Wright

Sworn to and subscribed before me this 15<sup>th</sup> day of May 2014

Kara Beth Forst  
Notary Public

My commission expires: November 4, 2023

Permit No. 47-049-02286-P



06/27/2017