FORM WR-38
(Affidavit of Plugging)

STATE OF WEST VIRGINIA
DEPARTMENT OF ENERGY
OIL AND GAS WELLS DIVISION

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOLIDATION COAL COMPANY
Coal Operator or Owner
1 BRIDGE STREET MONONGAH, WV 26554
Address
CONSOLIDATION COAL COMPANY
Coal Operator or Owner
1 BRIDGE STREET MONONGAH, WV 26554
Address
CONSOLIDATION COAL COMPANY
Lease or Property Owner
1 BRIDGE STREET MONONGAH, WV 26554
Address

CONSOLIDATION COAL CO.
Name of Well Operator
1 BRIDGE STREET MONONGAH, WV 26554
Complete Address
WALLACE 7.5'
Well Location
EAGLE
District
HARRISON
County
E.D.ANDERSON #2
Well No.
ANDERSON, E.D.
Farm

STATE INSPECTOR SUPERVISING PLUGGING Sam Ward

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of MONONGALIA ss:

RUSSELL SMALLWOOD and KEVIN S. WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 15th day of December, 2016 and that the well was plugged in the following manner:

Sand or Zone Record / Formation	Filling Material	Casing/Tubing Size	Casing Pulled	Casing Left In
Cleaned 2 3/8" hole through 4 ½" casing from Surface to 3994'. Tagged solid plug at 3994'. Cemented bottom hole plug from 3994' to 3000' with 60 sacks of Class A Cement. Removed 1490' of 4 ½" casing from Surface to 1490'. Left ~2574' of 4 ½" casing in the hole from 1490' to ~4064'. Left 1220' of 8 5/8" casing in the hole from Surface to 1220'. (Verbal confirmation from Sam Ward, State Inspector, to cement from 3994' and to cut 4 ½" casing at 1490'.) All approximate depths taken from previous well record. **Cemented from the top of the bottom hole plug at 3000' back to the Surface as follows:** From 3000' to 1564' with 6% Bentonite Gel. From 1564' to 1440' with 25 sacks of Class A Cement. From 1440' to 1311' with 6% Bentonite Gel. From 1311' to 1000' with 100 sacks of Class A Cement. From 1000' to 498' with 6% Bentonite Gel. From 498' back to the Surface with 180 sacks of Class A Cement. Cement did circulate at the surface.		8 5/8" 4 ½"	0' 1490'	1220' ~2574'

Coal Seams		Description of Monument
Pittsburgh	(165' – 171')	77" of 7" casing w/ company name, well number, permit number and date cemented stated on 7" casing. Well marker will be attached to cement plug at ground level.

... and that the work of plugging and filling said well was completed on the 23rd day of December, 2016.

And further deponents saith not.

Russell Smallwood

Kevin S. Wright

Sworn to and subscribed before me this 6th day of Feb 2017

Carole A Mayle
Notary Public

NOTARY PUBLIC OFFICIAL SEAL
STATE OF WEST VIRGINIA
CAROLE A. MAYLE
495 BUCKEYE RD.
CORE, WV 26541
MY COMMISSION EXPIRES SEPT. 12, 2017

My commission expires: 9-12-17

Permit No. 47-049-03179-P
Well No. E.D.ANDERSON