FORM WR-38
(Affidavit of Plugging)

STATE OF WEST VIRGINIA
DEPARTMENT OF ENERGY
OIL AND GAS WELLS DIVISION

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOLIDATION COAL COMPANY- OHIO VALLEY OPERATIONS
Coal Operator or Owner
RD 4 BOX 425 MOUNDSVILLE, WV 26041
Address
CONSOLIDATION COAL COMPANY- OHIO VALLEY OPERATIONS
Coal Operator or Owner
RD 4 BOX 425 MOUNDSVILLE, WV 26041
Address
THOMAS H. & ROSALIE ELLIOT
Lease or Property Owner
RR 4 BOX 267 CAMERON, WV 26033
Address
RAYMOND RIGGLE
Lease or Property Owner
RR 4 BOX 267 CAMERON, WV 26033
Address

CONSOLIDATION COAL COMPANY- OHIO VALLEY OPERATIONS
Name of Well Operator
RD 4 BOX 425 MOUNDSVILLE, WV 26041
Complete Address
MAJORSVILLE, WV 7.5
Well Location
WEBSTER
District
MARSHALL
County
SGW-92
Well No.
ELLIOT, THOMAS H. & ROSALIE
Farm

STATE INSPECTOR SUPERVISING PLUGGING _____

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of MONONGALIA ss:

ROBERT STEEL and KEVIN WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 29th day of March, 2012 and that the well was plugged in the following manner:

Sand or Zone Record	Filling Material	Plugs Used	Casing Pulled	Casing Left In
Formation		Size & Kind		
Cleaned 3 5/8" hole from the surface to 1762'. Ran cement bond log on 4 ½" casing. Cement bond log indicated that the 4 ½" casing was cemented in the hole from 1755' to 1300'. Removed 4 ½" casing from the surface to 1269'. Left 486' of 4 ½" casing in the hole from 1755' to 1269'. Perforated remaining 4 ½" casing w/ 6 shots at each of the following depths; 1650', 1550', 1450' and 1350'. Section milled a 12' window in 4 ½" casing from 1715' to 1727'. Cemented bottom hole from 1762' to 1250' with 40 sacks of Expandable Cement w/ a Gas Blocker additive. Simultaneously removed 7" and 8 5/8" casing from the surface to 624' due to a strong cement bond. Left 1052' of 7" casing in the hole from 624' to 1676'. Left 401' of 8 5/8" casing in the hole from 624' to 1215'. Cut remaining 7" and 8 5/8" casings at the following depths; 1015', 792', 729' and 681'. Ran cement bond log on 10 ¾" casing. Cement bond log indicated that the 10 ¾" casing was cemented to surface. Left 10 ¾" casing in the hole from the surface to 595'. Section milled a 21' window in 10 ¾" casing from 556' to 577'. Cut remaining 10 ¾" casing at the following depths; 445', 350', 232' and 112'. Section milled 10 ¾" casing through Pittsburgh Coal (563' – 569'). Left 20' of 16" conductor pipe in the hole from 20' to surface **Cemented hole from 1762' to surface as follows;** From 1762' to 1250' with 40 sacks of Expandable Cement w/ a Gas Blocker additive. From 1250' to 769' w/ 70 sacks of Expandable Cement. From 769' to 463' w/ 115 sacks of Thixatropic Cement with green dye. From 463' to surface w/ 145 sacks Expandable Cement. A total of 370 sacks of cement were used to fill the hole from 1762' to surface.		16"Conductor 10 ¾" Casing 8 5/8" Casing 7" Casing 4 ½" Casing	0' Sec. Milled 624' 624' 1269'	20' 574' 401' 1052' 486'

Coal Seams		Description of Monument
PITTSBURGH	563' to 569'	77" of 7" casing w/ company name, well number,
(Name)		permit number and date cemented stated on 7"
(Name)		casing .Well marker will be attached to the
(Name)		cement plug at ground level.

... and that the work of plugging and filling said well was completed on the 18th day of April 2012

And further deponents saith not.

Robert Steel

Kevin S. Wright

Sworn to and subscribed before me this 30th day of April, 2012

Jacqueline A. Shiver
Notary Public

My commission expires:
March 18, 2020

Permit No. 47-051-00223-P
Well No. SGW-92

RECEIVED
Office of Oil & Gas
JUL 16 2012
WV Department of
Environmental Protection

07/20/2012