FORM WR-38
(Affidavit of Plugging)

STATE OF WEST VIRGINIA
DEPARTMENT OF ENERGY
OIL AND GAS WELLS DIVISION

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

MCELROY COAL COMPANY
Coal Operator or Owner
6126 ENERGY DRIVE MOUNDSVILLE, WV 26041
Address
MCELROY COAL COMPANY
Coal Operator or Owner
6126 ENERGY DRIVE MOUNDSVILLE, WV 26041
Address
STEPHEN M. & KIMBERLY STARCOVIC
Lease or Property Owner
1410 LOUDENVILLE ROAD, CAMERON, WV 26033
Address

MCELROY COAL COMPANY
Name of Well Operator
6126 ENERGY DRIVE MOUNDSVILLE, WV 26041
Complete Address
CAMERON, WV 7.5'
Well Location
CAMERON
District
MARSHALL
County
M-1666
Well No.
STARCOVIC, STEPHEN M. & KIM
Farm

STATE INSPECTOR SUPERVISING PLUGGING ✓

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of MONONGALIA ss:

MARK WILSON and KEVIN S. WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 7th day of November, 2012 and that the well was plugged in the following manner:

Sand or Zone Record	Filling Material	Casing/Tubing Size	Casing Pulled	Casing Left In
Formation				
Cleaned 9 7/8" hole from the surface to 628'. Reduced hole to 7 7/8". Cleaned 7 7/8" hole from 628' to 1355'. Tagged solid plug at 1355'. Removed 390' of 8 5/8" casing from 238' to 628' with extreme difficulty. Left 636' of 8 5/8" casing in the hole from 627' to 1263'. 8 5/8" casing was cut at the following depths: 1145', 1032', 942', 809', 807', 805', 803', 801', 799', 785', and 694'. Left 8 5/8" casing through the Pittsburgh Coal seam from 802' to 808', cutting the 8 5/8" casing every 2'. Left 25' of 12" conductor casing from the surface to 25'. Cemented hole from 1355' to surface as follows: From 1355' to 1008' with Expandable Cement. From 1008' to 702' with 125 sacks of Thixatropic Cement with green dye. From 702' to surface with Expandable Cement. A total of 425 sacks of Expandable Cement and 125 sacks of Thixatropic Cement were used to cement the hole from 1355' to surface. Cement did circulate at the surface.		12" Conductor 8 5/8" Casing	0' 390'	25' 636'

RECEIVED
Office of Oil & Gas
FEB 04 2013
WV Department of
Environmental Protection

Coal Seams		Description of Monument
Pittsburgh	(802' - 808')	77" of 7" casing w/ company name, well number,
		permit number and date cemented stated on 7"
		casing. Well marker will be attached to the
		cement plug at ground level.

... and that the work of plugging and filling said well was completed on the 29th day of November, 2012

And further deponents saith not.

Mark Wilson
Mark Wilson

Kevin S. Wright
Kevin S. Wright

Sworn to and subscribed before me this 30th day of January 2013

Jacqueline L. Shriver
Notary Public

My commission expires:
March 18, 2020

OFFICIAL SEAL
STATE OF WEST VIRGINIA
NOTARY PUBLIC
Jacqueline L. Shriver
12 Rousch Drive
Westover, WV 26501
My Commission Exp. March 18, 2020

Permit No. 47-51-01598-P
Well No. M-1666

02/08/2013