Rev (5-01)
WR-38
DATE: 09-16-13

47-061-01659

API # 47-6101659P

STATE OF WEST VIRGINIA
DEPARTMENT OF ENVIRONMENTAL PROTECTION
OFFICE OF OIL AND GAS

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE IN TRIPLICATE, one copy mailed to the Department, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

Farm name: McCoy, George Operator Well No.: F2- 130

LOCATION: Elevation: 1,300' Quadrangle: Blacksville
District: Clay County: Monongalia
Latitude: 4,938 Feet South of 39 Deg. 42 Min. 30 Sec.
Longitude: 6,565 Feet West of 80 Deg. 12 Min. 30 Sec.
Well Type: Oil X GAS ____

Company: Eastern Associated Coal LLC, 1044 Miracle Run Road, Fairview, WV 26570
Coal Operator or Owner: Eastern Associated Coal LLC, 1044 Miracle Run Road, Fairview, WV 26570
Agent: Matthew L. Bonnell
Coal Operator or Owner: ____

Permit Issued Date: June 26, 2013

RECEIVED
Office of Oil & Gas
MAR 31 2014
WV Department of Environmental Protection

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of Monongalia ss:

Gary C Thomas and Tommy J Eddy Jr being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by the above named well operator, and participated in the work of plugging and filling the above well, and Sam Ward, Oil and Gas Inspector representing the Director, say that said work was commenced on the 11th day of July, 2013, and that the well was plugged and filled in the following manner:

TYPE	FROM	TO	PIPE REMOVED	LEFT
Drilled with a 12 ¼" bit down to 644'. Cleaned out with a 6 ¼" pointed mill to 2,221'.				
Ran logs with Century Wireline Services. Based on the logs the Pittsburgh coal seam is 953'-960'. The coal seam deviated 40.7' at the coal seam. There was 8" casing from 640' down to 1700', and 7" casing from 1,725' down to 1,980'. The casing was shot by Timco logging at the coal seam and every 50 above and below.				
There is a bottom hole cement plug from 2,220 up to 1,170'. Then they set an expanding cement plug from 1,170 to 640'. Then from 640' to surface it was filled with cement.				
There were 880 sacks of Portland and 105 sacks of expanding cement used to plug the well.				

Description of monument: 4 1/2" Pipe with metal plate, API #, and date plugged and that the work of plugging and filling said well was completed on the 13th day of August 2013.

And further deponents saith not. Gary C Thomas
Tommy J Eddy Jr

OFFICIAL SEAL
NOTARY PUBLIC
STATE OF WEST VIRGINIA
ALLEN K. MOORE
Sworn and subscribed before me this 16th day of September 2013
My commission expires: January 13, 2023
Allen K Moore
Notary Public

Oil and Gas Inspector: C D Wardell

04/04/2014