WR-38
Rev. 5/08

API # 47-051-00569

STATE OF WEST VIRGINIA
DEPARTMENT OF ENVIRONMENTAL PROTECTION
OFFICE OF OIL AND GAS

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE IN TRIPLICATE, one copy mailed to the Department, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

Farm name: Lilley, Bertha Operator Well No.: M-1559

LOCATION: Elevation: 1,150.6' Quadrangle: Cameron, WV, PA
District: Cameron County: Marshall
Latitude: 39.84597 Feet South of 39 Deg. 50 Min. 45.4911 Sec.
Longitude: -80.53732 Feet West of 80 Deg. 32 Min. 14.3478 Sec.

Well Type: OIL _____ GAS X

Company: West Virginia Land Resources, Inc
1 Bridge Street
Monongah, WV 26554

Agent: Jay Hores
Permit Issued Date: 02/25/2026

Coal Operator or Owner: West Virginia Land Resources, Inc
1 Bridge Street
Monongah, WV 26554

Coal Operator or Owner: _____

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of Marshall ss:

Matthew Yearsley and John Campbell being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by the above named well operator, and participated in the work of plugging and filling the above well say that said work was commenced on the 1st day of June, 2026, and the well was plugged and filled in the following manner:

TYPE	FROM	TO	PIPE REMOVED	LEFT
Expandable w/ Gas Blocker	2,845'	2,258'	4 1/2" Casing - 2,258'	587'
Expandable	2,258'	1,170'	7" Casing - 1,170'	676'
Thixotropic w/ Green Dye	1,170'	512'	8 5/8" Casing - 770'	Unknown
Expandable	512'	Surface	16" Conductor Casing - 0'	20'

Description of monument: 77" of 7' casing with Company Name, Well #, API #, and Date Completed and that the work of plugging and filling said well was completed on the 23rd day of June, 2026.

And further deponents saith not. Matthew A Yearsley

John Campbell

OFFICIAL SEAL
NOTARY PUBLIC
STATE OF WEST VIRGINIA
KERRI A MCCORMICK
421 Rolling Hills Vlg, Morgantown, WV 26508
My Commission Expires August 13, 2029

Sworn and subscribe before me this 21st day of October, 2026

My commission expires: August 13 2029

Kerri A McCormick
Notary Public

Affidavit reviewed by the Office of Oil and Gas: Strader Gower Title: Oil & Gas Inspector

10/30/2026

FORM WR-38
(Affidavit of Plugging)

WEST VIRGINIA
DEPARTMENT OF ENVIRONMENTAL PROTECTION
OIL AND GAS WELLS DIVISION

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

WEST VIRGINIA LAND RESOURCES, INC.
Coal Operator or Owner
1 BRIDGE STREET MONONGAH, WV 26554
Address
WEST VIRGINIA LAND RESOURCES, INC.
Coal Operator or Owner
1 BRIDGE STREET MONONGAH, WV 26554
Address
BRIAN DALE & CAROL L. LILLEY
Lease or Property Owner
51 Fletcher Hill Rd., Cameron, WV 26033
Address

WEST VIRGINIA LAND RESOURCES, INC.
Name of Well Operator
1 BRIDGE STREET MONONGAH, WV 26554
Complete Address
CAMERON WV,PA
Well Location
CAMERON
District
MARSHALL
County
M-1559
Well No.
LILLEY, BERTHA
Farm

STATE INSPECTOR SUPERVISING PLUGGING Strader Gower Strader Gower 10/21/2026

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of MARSHALL ss:
MATTHEW A. YEARSLEY and JOHN CAMPBELL being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by West Virginia Land Resources Inc. well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 1st day of June, 2026 and that the well was plugged in the following manner:

Sand or Zone Record	Filling Material	Casing/Tubing Size	Casing Pulled	Casing Left In
Formation				
Removed 2,258' of 4 ½" casing from surface to 2,258'. All attempts to removed remaining 4 ½" casing by pulling 150% of string weight were unsuccessful. Left 587' of 4 ½" casing in hole from 2,258' to 2,845'. Perforated remaining 4 ½" casing at 2,425', 2,625', 2,825'. Removed 1,170' of 7" casing from surface to 1,170'. All attempts to remove remaining 7" casing by pulling 150% of string weight were unsuccessful. Left 676' of 7" casing in hole from 1,170' to 1,846'. Perforated remaining 7" casing at 1,247', 1,447', 1,647'. Removed 770' of 8 5/8" casing from surface to 770'. All attempts to remove remaining 8 5/8" casing by pulling 150% of string weight were unsuccessful. Left and unknown amount of 8 5/8" casing below 770'. Cut remaining 8 5/8" casing at 819', 869', 919'. Cleaned a 12 ¼" hole from surface to 770'. Cleaned a 12 ¼" hole through the Pittsburgh Coal Seam (713' – 719.6'). Reduced to 7 7/8" bit and cleaned 7 7/8" hole from 770' to WV DEP attainable bottom of 2845'. Left 20' of 16" conductor casing in hole from Surface to 20'. **Cemented hole from 2,845' to surface as follows:** Cemented hole from 2,845' to 2,258' using 50 sacks of Expandable Cement with Gas Blocker Additive. Cemented hole from 2,258' to 1,170' using 165 sacks of Expandable Cement. Cemented hole from 1,170' to 512' using 270 sacks of Thixotropic Cement with Green Dye. Cemented hole from 512' to surface using 295 sacks of Expandable Cement. Cement did circulate at the surface. A total of 780 sacks of Cement were used to fill the hole from 2,845' to the surface.		4 ½" Casing 7" Casing 8 5/8" Casing 16" Conductor Casing	2,258' 1,170' 770' 0'	587' 676' Unknown 20'

Coal Seams		Description of Monument
Pittsburgh	713' – 719.6'	77" of 7" casing w/ company name, well number,
		permit number and date cemented stated on 7"
		casing. Well marker will be attached to cement
		plug at ground level.

... and that the work of plugging and filling said well was completed on the 23rd day of June, 2026

And ~~further~~ deponents saith not.

OFFICIAL SEAL
NOTARY PUBLIC
STATE OF WEST VIRGINIA
KERRI A MCCORMICK
421 Rolling Hills Vlg, Morgantown, WV 26508
My Commission Expires August 13, 2029

Matthew A Yearsley
Matthew A. Yearsley

John Campbell
John Campbell

Sworn to and subscribed before me this 27th day of October 2026

Kerri McCormick
Notary Public

My commission expires: August 13, 2029

Permit No. 47-051-00569
Well No. M-1559
Latitude: 39° 50' 45.49"N
Longitude: 80° 32' 14.35"W

10/30/2026